



Field Report No.:										12	
SP&A Project No: 22.331					Report Date: 11-01-2024		Time: 9:30AM				
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335 General Contractor: The Imperial Company, Inc.											
Weather				Site Conditions				Day of Week			
☐ Temp. Range: 58°				☒ Clear				☐ Dusty			
☐ Clear				☐ Muddy				☐ Windy			
☒ Overcast				☐ Other				☐ Monday			
☐ Rain				☐ Windy				☐ Thursday			
☐ Foggy				☐ Other				☐ Tuesday			
☐ Warm				☐ Other				☒ Friday			
☐ Snow				☐ Other				☐ Wednesday			
☐ Cold				☐ Other				☐ Saturday			
☐ Hot				☐ Other				☐ Saturday			
Type of Work Observed Being Performed											
1	☐	Site work	7	☐	General Trades/Drywall	13	☐	Specialties/ Food Service	19	☐	Sprinkler
2	☐	Demolition	8	☐	Windows & Doors	14	☐	Elevators	20	☒	Finish metal
3	☐	Concrete	9	☐	Roofing	15	☐	Plumbing	21	☐	Iron workers
4	☐	Masonry	10	☐	Flooring	16	☐	HVAC	22	☐	Tester (Tri-state)
5	☐	Steel/Misc. Metals	11	☐	Pool	17	☐	Electrical	23	☐	Audio Vis/Low Volt
6	☐	Carpentry/Casework/ Mill Work	12	☐	Painting/Interior Finishes	18	☐	Temperature Controls/BMS	24	☐	Other:
Work Performed at time of site visit: - Approximate number of workers on site – 6 - installing the panels on the front elevation - Installing the panels on the Gym roof - Installing temp ridges to prevent water from entering under the panels until the finish ridge trim is installed. See attached photo.											
General Remarks: - While on site Bruce had received the contact information for temporary removal of the radon (?) vent. Using Wayne's electrician. - Panel installation is to continue in select areas as per Wayne's direction. - Crews will be working on Saturdays. Amount of Saturday work is as needed. No work on Sunday.											
Visitors: - None.											
Construction Administrator: Steven June (Print Name)										11/07/2024 (Date)	
Copies To: ☐ CA ☐ Architect ☒ Contractor ☒ Owners											

PHOTOS (see attached photos);

Roof D & C – Panel installation is in progress looking north



Roof D - Panel installation is in progress looking north



Roof D – Panel installation is in progress looking northeast



Roof A – Panel installation is in progress looking southwest



Roof A – Temp install of the ridge trim



Roof plan

