



Silver Petrucelli + Associates
3190 Whitney Avenue | Hamden CT 06518
311 State Street | New London CT 06320
203 230 9007 silverpetrucelli.com

Field Report

Page 1 of 4

Field Report No.: 17											
SP&A Project No: 22.331					Report Date: 1.03.2025		Time: 9:30AM				
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335											
General Contractor: The Imperial Company, Inc.											
Weather			Site Conditions			Day of Week					
<input type="checkbox"/> Temp. Range: 32°			<input checked="" type="checkbox"/> Clear			<input type="checkbox"/> Dusty		<input type="checkbox"/> Monday			
<input checked="" type="checkbox"/> Clear			<input type="checkbox"/> Muddy			<input type="checkbox"/> Windy		<input type="checkbox"/> Thursday			
<input type="checkbox"/> Rain			<input type="checkbox"/> Other					<input type="checkbox"/> Tuesday			
<input type="checkbox"/> Foggy								<input checked="" type="checkbox"/> Friday			
<input type="checkbox"/> Warm								<input type="checkbox"/> Wednesday			
<input type="checkbox"/> Overcast								<input type="checkbox"/> Saturday			
<input type="checkbox"/> Snow											
<input type="checkbox"/> Cold											
<input type="checkbox"/> Hot											
Type of Work Observed Being Performed											
1	<input type="checkbox"/>	Site work	7	<input type="checkbox"/>	General Trades/Drywall	13	<input type="checkbox"/>	Specialties/ Food Service	19	<input type="checkbox"/>	Sprinkler
2	<input type="checkbox"/>	Demolition	8	<input type="checkbox"/>	Windows & Doors	14	<input type="checkbox"/>	Elevators	20	<input checked="" type="checkbox"/>	Finish metal
3	<input type="checkbox"/>	Concrete	9	<input type="checkbox"/>	Roofing	15	<input type="checkbox"/>	Plumbing	21	<input type="checkbox"/>	Iron workers
4	<input type="checkbox"/>	Masonry	10	<input type="checkbox"/>	Flooring	16	<input type="checkbox"/>	HVAC	22	<input type="checkbox"/>	Tester (Tri-state)
5	<input type="checkbox"/>	Steel/Misc. Metals	11	<input type="checkbox"/>	Pool	17	<input type="checkbox"/>	Electrical	23	<input type="checkbox"/>	Audio Vis/Low Volt
6	<input type="checkbox"/>	Carpentry/Casework/ Mill Work	12	<input type="checkbox"/>	Painting/Interior Finishes	18	<input type="checkbox"/>	Temperature Controls/BMS	24	<input type="checkbox"/>	Other:
Work Performed at time of site visit:											
- Approximate number of workers on site – 4											
- Installing panels on the “tower” of roof A. See attached photo.											
General Remarks:											
- Panels that were installed and have short screws that need to be replaced need to be observed for the correct screw length by Garland & SPA in areas where the underside decking is not visible.											
- Roof A – Gable end of walkway cover needs the lower 8” of the vertical panels (all three sides) removed for investigation of how to secure the new vertical panels to the existing structure and height requirements.											
- At the gable end of the walkway roof, Garland needs to produce a drawing eliminating the current cricket for better flow of the rain water. Currently the water hits vertical end points at both sides of the cricket. See attached photo.											
Visitors:											
- None.											
Construction Administrator: Steven June										1/9/25	
(Print Name)										(Date)	
(Signature)											
Copies To:		<input type="checkbox"/> CA <input type="checkbox"/> Architect <input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners									

PHOTOS (see attached photos);

Work in progress on the “tower” of roof A



Roof A – Vent needs temp removal to install the new roof panels



Roof A – Discussed vertical panel installation on the gable end



Roof A – In garland's hands to come up with a solution for the cricket due to vertical side walls on both sides of the cricket



ROOF "A" _____
 ROOF SYSTEM: STANDING SEAM
 EXIST. DECK: WOOD DECK
 INSULATION: FOAMING
 DRAINAGE: 3% @ 0°

