



Field Report No.:		09			
SP&A Project No: 22.331		Report Date: 10-04-2024	Time: 9:30AM		
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335 General Contractor: The Imperial Company, Inc.					
Weather		Site Conditions		Day of Week	
<input type="checkbox"/> Temp. Range: 57° <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other		<input type="checkbox"/> Monday <input type="checkbox"/> Thursday <input type="checkbox"/> Tuesday <input checked="" type="checkbox"/> Friday <input type="checkbox"/> Wednesday <input type="checkbox"/> Saturday	
Type of Work Observed Being Performed					
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall	13	<input type="checkbox"/> Specialties/ Food Service
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors	14	<input type="checkbox"/> Elevators
3	<input type="checkbox"/> Concrete	9	<input type="checkbox"/> Roofing	15	<input type="checkbox"/> Plumbing
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring	16	<input type="checkbox"/> HVAC
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool	17	<input type="checkbox"/> Electrical
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes	18	<input type="checkbox"/> Temperature Controls/BMS
19	<input type="checkbox"/> Sprinkler	20	<input checked="" type="checkbox"/> Finish metal	21	<input type="checkbox"/> Iron workers
		22	<input type="checkbox"/> Tester (Tri-state)	23	<input type="checkbox"/> Audio Vis/Low Volt
		24	<input type="checkbox"/> Other:		
Work Performed at time of site visit:					
- Approximate number of workers on site – 2 - Installing trim for the overhangs on the walkway overhang. See attached photo. - the day of the visit the installers should be installing about 500 lineal feet of trim work as per the installer as per the Forman. - Back area metal panels has been completed on one side for the arched area roof (roof E) and the diagonal extension roof (roof F).					
General Remarks:					
- Installation of the metal roof panels needs to continue. - The dividers between the sections of roof panels need the divider install. See attached photo.					
Visitors:					
- None.					
Construction Administrator:		Steven June		10/7/2024	
		<i>(Print Name)</i>		<i>(Signature)</i>	
				<i>(Date)</i>	
Copies To:	<input type="checkbox"/> CA	<input type="checkbox"/> Architect	<input checked="" type="checkbox"/> Contractor	<input checked="" type="checkbox"/> Owners	

PHOTOS (see attached photos);

Roof E – Metal divider needs to be installed at the ridge line (underlayment is exposed)



Roof E – Metal panels installed



Roof E – Metal panels installed



Roof F – Metal roof installed



Roof E – Base area closest to the school



Roof plan

