



Field Report No.:										13	
SP&A Project No: 22.331					Report Date: 11-15-2024			Time: 9:30AM			
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335 General Contractor: The Imperial Company, Inc.											
Weather				Site Conditions				Day of Week			
<input type="checkbox"/> Temp. Range: 63°				<input checked="" type="checkbox"/> Clear				<input type="checkbox"/> Dusty			
<input checked="" type="checkbox"/> Clear				<input type="checkbox"/> Muddy				<input type="checkbox"/> Windy			
<input type="checkbox"/> Rain				<input type="checkbox"/> Other				<input type="checkbox"/> Monday			
<input type="checkbox"/> Foggy								<input type="checkbox"/> Tuesday			
<input type="checkbox"/> Warm								<input checked="" type="checkbox"/> Friday			
<input type="checkbox"/> Overcast								<input type="checkbox"/> Wednesday			
<input type="checkbox"/> Snow								<input type="checkbox"/> Saturday			
<input type="checkbox"/> Cold											
<input type="checkbox"/> Hot											
Type of Work Observed Being Performed											
1	<input type="checkbox"/>	Site work	7	<input type="checkbox"/>	General Trades/Drywall	13	<input type="checkbox"/>	Specialties/ Food Service	19	<input type="checkbox"/>	Sprinkler
2	<input type="checkbox"/>	Demolition	8	<input type="checkbox"/>	Windows & Doors	14	<input type="checkbox"/>	Elevators	20	<input checked="" type="checkbox"/>	Finish metal
3	<input type="checkbox"/>	Concrete	9	<input type="checkbox"/>	Roofing	15	<input type="checkbox"/>	Plumbing	21	<input type="checkbox"/>	Iron workers
4	<input type="checkbox"/>	Masonry	10	<input type="checkbox"/>	Flooring	16	<input type="checkbox"/>	HVAC	22	<input type="checkbox"/>	Tester (Tri-state)
5	<input type="checkbox"/>	Steel/Misc. Metals	11	<input type="checkbox"/>	Pool	17	<input type="checkbox"/>	Electrical	23	<input type="checkbox"/>	Audio Vis/Low Volt
6	<input type="checkbox"/>	Carpentry/Casework/ Mill Work	12	<input type="checkbox"/>	Painting/Interior Finishes	18	<input type="checkbox"/>	Temperature Controls/BMS	24	<input type="checkbox"/>	Other:
Work Performed at time of site visit:											
- Approximate number of workers on site – 5											
- Installing the panels on the north side of roof A, to the left of the main entrance. See attached photos.											
General Remarks:											
- Crew will be working on Saturday (11/16).											
- Work is to continue working east on the north roof A.											
- IM is using red screws for easier identification for penetration thru the decking.											
- As per the site meeting on Monday (11/11), Imperial is to remove the newly installed panels on the gym & the wing of roof A (in selected areas).											
- Areas where the screws were removed and not placed back in the same hole, holes are being caulked.											
- Roofer as now using 8" screws, except at the drip edges since there is blocking for the screws to grab.											
- Installers have completed the valleys.											
- For panels that meeting with the structure or valleys, (no full panels) have not been installed.											
- Large panels are temporarily placed in place. Imperial has confirmed that they are secured.											
- Screws depths were discussed and confirmed that the screws are penetrating the decking with the required under deck exposure.											
Visitors:											
- None.											
Construction Administrator: Steven June										11/18/2024	
(Print Name)										(Date)	
(Signature)										(Date)	
Copies To:		<input type="checkbox"/> CA <input type="checkbox"/> Architect <input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners									

PHOTOS (see attached photos);

Roof A – North elevation looking southeast



Roof A – Overview looking east



Roof A – Panels to be fastened in other areas



Roof A – Overview of the west elevation



Roof A – Caulking of the clips



Roof plan

