



Field Observation Report – LEDYARD SCHOOLS

To Company:	Ledyard Schools Roof Project	Project:	Gales Fales School Juliet Long School 1858 CT-12 06335
Attention:	Kyle Rongey Wayne Donaldson	Project No.:	212247
		Observation Date:	08-07-2024
		Time:	8:00 am
Reported By:	Harshitha Adapala – STV Group	Weather:	Rainy, 77 F
Copies to:	STV Group, Wayne Donaldson	Report No.:	Nine

ON-SITE OBSERVATIONS:

- **Gales Ferry School**
 - Site Status: No one was present on-site.
- **Juliet Long School**
 - Perimeter Work: Two workers were observed on-site repairing the fascia and window trim. New window flashing and fascia were installed around the building. All work related to the change order and tracking hours has been completed. Attached the work hours for the week of 8/5
 - Gold Seal Team: Gene is supervising a team of 2 workers
 - Roof Work: The roof underlayment has been completed, and the team is currently addressing observed leaks by sealing those areas on the roof.



EXTRA WORK/TIME & MATERIAL TICKET

Project Name: Julest Long School Ticket No: 0038
 Job No: 20035 Date: Aug 5 2024
 Contractor/Customer: Town of Ledyard PCO/CO No: _____

Work Description: (Be Specific) 2x10x10' PT Lumber installed around perimeter, Ice + water on new Lumber, Fascia installed around perimeter on new wood. Sprayed foam insulation. Fixed window trim

LABOR

Name	Task	Foreman	Journeyman	Apprentice	ST	OT	DT	Total Hrs.
Mike Wilson			✓					7
Brendon Martinez			✓					7

MATERIALS

Qty.	DESCRIPTION
5	2x10x10' PT Lumber
1 roll	Ice + water shield

EQUIPMENT

Qty.	DESCRIPTION
1	410' man lift

Status of Work (Please Check 1 Box):

Work Complete

Partial

[Signature]
Signature

[Signature]
Contractor/Customer

White--Original. (To be submitted with invoice)

Yellow -- Accounting Copy

Pink - Contractor Copy



EXTRA WORK/TIME & MATERIAL TICKET

Project Name: Juliet Long School Ticket No: 0039
 Job No: 20035 Date: 08/06/2024
 Contractor/Customer: Town of Ledyard PCO/CO No: _____

Work Description: (Be Specific) Installed window Flashing and new Fascia around perimeter of building

LABOR

Name	Task	Foreman	Journeyman	Apprentice	ST	OT	DT	Total Hrs.
<u>Mike Wilson</u>			<input checked="" type="checkbox"/>					<u>8</u>
<u>Brendan Martinez</u>				<input checked="" type="checkbox"/>				<u>8</u>

MATERIALS

Qty.	DESCRIPTION
<u>140'</u>	<u>Fascia</u>
<u>140'</u>	<u>window Flashing</u>

EQUIPMENT

Qty.	DESCRIPTION
<u>1</u>	<u>40' man lift</u>

Status of Work (Please Check 1 Box): Work Complete Partial

[Signature]
Signature

[Signature]
Contractor/Customer

White--Original. (To be submitted with invoice)

Yellow -- Accounting Copy

Pink - Contractor Copy

Project Name: Juliet Long School
 Job No: 20035
 Contractor/Customer: Town of Ledyard
 PCO/CO No: _____
 Material Description: 140' Fascia
140' Window Flashing
1 man lift



EXTRA WORK/TIME & MATERIAL TICKET

Project Name: Juliet Long School Ticket No: 0040
 Job No: 20035 Date: 08/07/2024
 Contractor/Customer: Town of Ledyard PCO/CO No: _____

Work Description: (Be Specific) Finish new Fascia + Window trim + repairs

LABOR

Name	Task	Foreman	Journeyman	Apprentice	ST	OT	DT	Total Hrs.
Tom Baxter		✓						3
Mike Wilson			✓					5

MATERIALS

Qty.	DESCRIPTION
60'	Fascia ↓
40'	Window trim ↘

EQUIPMENT

Qty.	DESCRIPTION
1	40' man lift

Status of Work (Please Check 1 Box):



Work Complete



Partial

TL Baxter

Signature

H. Adams

Contractor/Customer

















