



# Progress Report



LEDYARD SD  
4 BLONDER PARK RD  
LEDYARD, CONNECTICUT 06339

FACILITY: Gales Ferry School	ROOF SECTION: ALL	DATE: 01/10/2025
------------------------------	-------------------	------------------

## Report Data

Report Date	01/10/2025
Title	1/10/25
Report Type	Progress Report

High winds and cold temps held back work this week, but the crew was onsite Monday and Friday.

The large copula above the main entrance is nearly complete. The crew was working on hip enclosures on friday, and plan to start the smaller copula soon after.

A new layer of ice and water shield is going to be applied on the section above the boiler room, prior to panel installation.

Sincerely,

Brendon Johnson  
bjohnson@garlandco.com  
(860)227-7946

Jeremy Cogdill  
jcogdill@garlandco.com  
(802)598-2974

1

Overview- 1/6/25



2

Overview- 1/6/25



3



Expansion joint chalked out- 1/6/25

4



Fasteners observed penetrating deck- 1/6/25



5

Overview- 1/7/25



6

Overview- Large copula- All panels installed





7

Overview- Copula-1/8/25



8

Overview- Copula-1/8/25





9



Overview- 1/8/25- All field panels installed on 1st/2nd grade wing

10



Overview- 1/8/25

