



Progress Report



LEDYARD SD
4 BLONDER PARK RD
LEDYARD, CONNECTICUT 06339

FACILITY: Gales Ferry School	ROOF SECTION: ALL	DATE: 09/27/2024
-------------------------------------	--------------------------	-------------------------

Report Data

Report Date	09/27/2024
Title	Metal install- Week 1
Report Type	Progress Report

Imperial Roofing started the metal panel installation this week. The crew was able to install panels with proper clip spacing on approximately 28 SQ.

Rain was an issue on Thursday and Friday preventing further progress, however, the crew plans to be onsite Saturday morning to resume work.

Leaks were noted in classroom areas below dormer sections throughout the school- Imperial and Garland will be onsite Monday to investigate further.

Sincerely,

Brendon Johnson

bjohnson@garlandco.com

(860)-227-7946

Jeremy Cogdill

jcogdill@garlandco.com

(802)598-2974

1

Overview- Metal install Progress



2

Crew fastening clips on field area





Field area- Clips spaced at 2'4" per spec



Installed panels- No oil canning



5 Perimeter edge zone- Clips spaced at 1'5" per spec



6 Field zone- Clips spaced at 2'4" per spec



Overview- Installed panels