

# PAYMENT APPLICATION

**TO:** Ledyard Town of  
 741 Colonel Ledyard Highway  
 Ledyard CT 06339  
 Attn:

**PROJECT NAME AND LOCATION:** 24-137 Ledyard BOE  
 24-137 Ledyard BOE  
 4 Blonder Blvd Ledyard CT 06339

**APPLICATION #** 3      **Distribution to:**  
**PERIOD THRU:** 08/31/2024       OWNER  
**PROJECT #s:** 072-0070 BEP       ARCHITECT  
**DATE OF CONTRACT:** 05/17/2024       CONTRACTOR

**FROM:** The Imperial Company Restoration Contractor, Inc.  
 261 Main Street  
 Cromwell, CT 06416

**ARCHITECT:** Silver Petrucci and Associates, Inc.  
 3190 Whitney Avenue, Bldg. 2  
 Hamden, CT 06518

**FOR:**

## CONTRACTOR'S SUMMARY OF WORK


Application is made for payment as shown below. Continuation Page is attached.

1. CONTRACT AMOUNT	\$378,000.00
2. SUM OF ALL CHANGE ORDERS	\$0.00
3. CURRENT CONTRACT AMOUNT (Line 1 +/- 2)	\$378,000.00
4. TOTAL COMPLETED AND STORED (Column G on Continuation Page)	\$207,500.00
5. RETAINAGE:	
a. 7.00% of Completed Work (Columns D + E on Continuation Page)	\$14,525.00
b. 0.00% of Material Stored (Column F on Continuation Page)	\$0.00
Total Retainage (Line 5a + 5b or Column I on Continuation Page)	\$14,525.00
6. TOTAL COMPLETED AND STORED LESS RETAINAGE (Line 4 minus Line 5 Total)	\$192,975.00
7. LESS PREVIOUS PAYMENT APPLICATIONS	\$117,721.26
8. PAYMENT DUE	\$75,253.74
9. BALANCE TO COMPLETION (Line 3 minus Line 6)	\$185,025.00

SUMMARY OF CHANGE ORDERS	ADDITIONS	DEDUCTIONS
Total changes approved in previous months	\$0.00	\$0.00
Total approved this month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES	\$0.00	\$0.00

Contractor's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) the Work has been performed as required in the Contract Documents, (2) all sums previously paid to Contractor under the Contract have been used to pay Contractor's costs for labor, materials and other obligations under the Contract for Work previously paid for, and (3) Contractor is legally entitled to this payment.

CONTRACTOR: The Imperial Company Restoration Contractor, Inc.

By:  Date: 08/21/2024  
 Bruce Raulukaitis, President  
 State of: Connecticut  
 County of: Middlesex  
 Subscribed and sworn to before me this 21st day of August 2024

Notary Public: Amy Carpenter  
 My Commission Expires: December 31, 2025

## ARCHITECT'S CERTIFICATION

Architect's signature below is his assurance to Owner, concerning the payment herein applied for, that: (1) Architect has inspected the Work represented by this Application, (2) such Work has been completed to the extent indicated in this Application, and the quality of workmanship and materials conforms with the Contract Documents, (3) this Application for Payment accurately states the amount of Work completed and payment due therefor, and (4) Architect knows of no reason why payment should not be made.

CERTIFIED AMOUNT..... **\$75,253.74**

(If the certified amount is different from the payment due, you should attach an explanation. Initial all the figures that are changed to match the certified amount.)

ARCHITECT:  Date: 8/29/24  
 By: 

Neither this Application nor payment applied for herein is assignable or negotiable. Payment shall be made only to Contractor, and is without prejudice to any rights of Owner or Contractor under the Contract Documents or otherwise.

**CONTINUATION PAGE**

PROJECT: 24-137 Ledyard BOE APPLICATION #: 3  
 24-137 Ledyard BOE DATE OF APPLICATION: 08/20/2024  
 Payment Application containing Contractor's signature is attached. PERIOD THRU: 08/31/2024  
 PROJECT #s: 24-137

A ITEM #	B WORK DESCRIPTION	C SCHEDULED AMOUNT	D COMPLETED WORK		E AMOUNT THIS PERIOD	F STORED MATERIALS (NOT IN D OR E)	G TOTAL COMPLETED AND STORED (D + E + F)	H BALANCE TO COMPLETION (C-G)	I RETAINAGE (If Variable)
			AMOUNT PREVIOUS PERIODS	AMOUNT THIS PERIOD					
1	Payment and Performance Bond	\$4,082.00	\$4,082.00	\$0.00	\$0.00	\$0.00	\$4,082.00	\$0.00	
2	Submittals	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$0.00	\$2,500.00	\$0.00	
3	Set-Up	\$2,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,500.00	
4	Safety	\$3,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,000.00	
5	Flat Roof Material	\$120,000.00	\$120,000.00	\$0.00	\$0.00	\$0.00	\$120,000.00	\$0.00	
6	Flat Roof Removal	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,000.00	
7	Flat Roof Install	\$68,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$68,000.00	
8	Slope Roof Material	\$80,918.00	\$0.00	\$80,918.00	\$0.00	\$0.00	\$80,918.00	\$0.00	
9	Slope Roof Removal	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$9,000.00	
10	Slope Roof Install	\$29,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$29,000.00	
11	Snowguards	\$4,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,500.00	
12	Snowguards Labor	\$3,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,500.00	
13	Drain Replacement	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,000.00	
14	Waste Removal	\$12,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,000.00	
15	Equipment	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,000.00	
16	Carpentry Material	\$6,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,000.00	
17	Carpentry Labor	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$9,000.00	
	<b>TOTALS</b>	<b>\$378,000.00</b>	<b>\$126,582.00</b>	<b>\$80,918.00</b>	<b>\$0.00</b>	<b>\$207,500.00</b>	<b>\$170,500.00</b>	<b>\$55%</b>	