



Silver Petrucelli + Associates
3190 Whitney Avenue | Hamden CT 06518
311 State Street | New London CT 06320
203 230 9007 silverpetrucelli.com

Field Report

Page 1 of 5

Field Report No.:										06	
SP&A Project No: 22.331					Report Date: 08-16-2024					Time: 11:00AM	
Project: Juliet Long School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335 General Contractor: Gold Seal Roofing, LLC											
Weather				Site Conditions				Day of Week			
<input type="checkbox"/> Temp. Range: 76°				<input checked="" type="checkbox"/> Clear				<input type="checkbox"/> Dusty			
<input type="checkbox"/> Clear				<input type="checkbox"/> Muddy				<input type="checkbox"/> Windy			
<input checked="" type="checkbox"/> Overcast				<input type="checkbox"/> Other				<input type="checkbox"/> Monday			
<input type="checkbox"/> Rain				<input type="checkbox"/> Windy				<input type="checkbox"/> Thursday			
<input type="checkbox"/> Foggy				<input type="checkbox"/> Other				<input type="checkbox"/> Tuesday			
<input type="checkbox"/> Warm				<input type="checkbox"/> Other				<input checked="" type="checkbox"/> Friday			
<input type="checkbox"/> Snow				<input type="checkbox"/> Other				<input type="checkbox"/> Wednesday			
<input type="checkbox"/> Cold				<input type="checkbox"/> Other				<input type="checkbox"/> Saturday			
<input type="checkbox"/> Hot				<input type="checkbox"/> Other				<input type="checkbox"/> Saturday			
Type of Work Observed Being Performed											
1	<input type="checkbox"/>	Site work	7	<input type="checkbox"/>	General Trades/Drywall	13	<input type="checkbox"/>	Specialties/ Food Service	19	<input type="checkbox"/>	Sprinkler
2	<input type="checkbox"/>	Demolition	8	<input type="checkbox"/>	Windows & Doors	14	<input type="checkbox"/>	Elevators	20	<input checked="" type="checkbox"/>	Finish metal
3	<input type="checkbox"/>	Concrete	9	<input checked="" type="checkbox"/>	Roofing	15	<input type="checkbox"/>	Plumbing	21	<input type="checkbox"/>	Iron workers
4	<input type="checkbox"/>	Masonry	10	<input type="checkbox"/>	Flooring	16	<input type="checkbox"/>	HVAC	22	<input type="checkbox"/>	Tester (Tri-state)
5	<input type="checkbox"/>	Steel/Misc. Metals	11	<input type="checkbox"/>	Pool	17	<input type="checkbox"/>	Electrical	23	<input type="checkbox"/>	Audio Vis/Low Volt
6	<input type="checkbox"/>	Carpentry/Casework/ Mill Work	12	<input type="checkbox"/>	Painting/Interior Finishes	18	<input type="checkbox"/>	Temperature Controls/BMS	24	<input type="checkbox"/>	Other:
Work Performed at time of site visit: - Approximate number of workers on site – 10 - Working on roof A cap sheets. - General cleaning was in progress.											
General Remarks: - Project is on schedule. - Under groundwork has been completed for the roof drain connection. See attached photo. - Roof A cap sheets were being installed. All seems will be welded. Laying sheets first. See attached photo. - Roof A is about 85% complete with the cap sheets. See attached photo. - Roof D & E caps sheets are to be installed before the metal panels. - Roof vent sides are too short on roof A, will insert an inner coupling to hold the top vent pipe to the lower. See attached photo.											
Visitors: - None.											
Construction Administrator: Steven June (Print Name)										8/22/2024 (Date)	
Copies To: <input type="checkbox"/> CA <input type="checkbox"/> Architect <input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners											

PHOTOS (see next page);

Under groundwork has been completed for the roof drain connection.



Roof A cap sheets are being installed.



Roof A is about 85% complete with the cap sheets



Roof D & E caps sheets are to be installed before the metal panels



Roof A – Seams need to be welded



Roof A – Roof vent sides are too short will insert an inner coupling to hold the top vent pipe to the lower



Roof plan

