

TO OWNER: Town of Ledyard  
741 Colonel Ledyard Highway  
Ledyard, CT 06339-1511

PROJECT : Juliet W. Long School-HVAC Project  
1854 CT-12  
Gales Ferry, CT 06335

APPLICATION NO : 10  
PERIOD TO : 4/30/2026  
PROJECT NO : 2503  
CONTRACT DATE : 7/9/2025  
GRANT NO :  
TASK ORDER NO:  
PDN NO:  
REQUISITION REF#:  
TIN: 06-1236809

Distribution to :  
OWNER Town of Ledyard  
ARCHITECT Friar Architecture Inc.  
CONTRACTOR The Nutmeg Companies Inc.

FROM CONTRACTOR :  
The Nutmeg Companies, Inc.  
1 Ohio Ave., Norwich, CT 06360  
ATTN: Mike Gawendo-Project Manager mgawendo@nutmegcompanies.com  
CONTRACT FOR: Juliet W. Long Elementary Schoole HVAC Replacement

CONTRACTOR'S APPLICATION FOR PAYMENT  
Application is made for payment, as shown below, in connection with the Contract.  
Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM..... \$2,673,520.00
- 2. Net Change by Change Orders..... -\$171,802.10
- 3. CONTRACT SUM TO DATE ( Line 1 + 2 )..... \$2,501,717.90
- 4. TOTAL COMPLETED & STORED TO DATE..... \$2,437,517.90  
( Column G on G703 )
- 5. RETAINAGE :
  - a. 5 % of Completed Work \$120,375.90  
( Columns D + E on G703 )
  - b. 5 % of Stored Material \$1,500.00  
( Column F on G703 )
  - Total Retainage ( Line 5a + 5b or Total in Column I of G703)..... \$121,875.90
- 6. TOTAL EARNED LESS RETAINAGE..... \$2,315,642.01  
( Line 4 less Line 5 Total )
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$2,268,142.01  
( Line 6 from prior Certificate ).....
- 8. CURRENT PAYMENT DUE..... \$47,500.00
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE \$186,075.90  
( Line 3 less Line 6 )

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total Changes approved in previous months by Owner	28,711.90	(200,514.00)
Total approved this Month	-	-
TOTAL	28,711.90	(200,514.00)
NET CHANGES by Change Order		(171,802.10)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner , and that current payment shown herein is now due.

CONTRACTOR: The Nutmeg Companies, Inc.  
By [Signature] Date: April 28, 2026  
Shayne McAvoy, VP of Operations

State of : Connecticut  
County of : New London  
Subscribed and sworn to before me this 28th day of April, 2026  
Notary Public [Signature]  
My Commission expires 8/31/2030

ARCHTECT'S CERTIFICATE FOR PAYMENT  
In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.  
AMOUNT CERTIFIED.....\$ 47,500  
( Attach explanation if amount certified differs from the amount applied for Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified ).  
ARCHITECT: [Signature]  
By : [Signature] Date: April 29, 2026  
This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CAUTION : You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 10  
 APPLICATION DATE: 30-Apr-26  
 PERIOD TO: 30-Apr-26  
 CONTRACT NO: 2503  
 TASK ORDER: 0

Days added by Modification

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD		% (G ÷ C)		
1								
2								
3	<b><u>DIVISION-1 GENERAL REQUIREMENTS</u></b>							
4	BOND	11,957.00	11,957.00	-	-	11,957.00	100%	-
5	MOBILIZATION	15,000.00	15,000.00	-	-	15,000.00	100%	-
6	ALLOWANCE NO. 1 - CONSTRUCTION MANAGERS ALLOWANCE	200,514.00	200,514.00	-	-	200,514.00	100%	-
7	ALLOWANCE NO. 2 - TOP OF WALL SMOKE SAFING	11,500.00	-	-	-	-	0%	11,500.00
8	ALLOWANCE NO. 3 - SMOKE SAFE EXISTING PENETRATIONS	4,300.00	-	-	-	-	0%	4,300.00
9	ALLOWANCE NO. 4 - SMOKE SEAL AROUND EXISTING ITEMS	8,600.00	-	-	-	-	0%	8,600.00
10	AS-BUILT SUBMISSION	3,334.00	-	-	-	-	0%	3,334.00
11	O&M SUBMISSION	3,333.00	-	-	-	-	0%	3,333.00
12	WARRANTEE SUBMISSION	3,333.00	-	-	-	-	0%	3,333.00
13	COMMISSIONING SUPPORT TRAINING	3,500.00 1,500.00	- -	- -	- -	- -	0% 0%	3,500.00 1,500.00
14								
15	<b><u>DIVISION-2 EXISTING CONDITIONS</u></b>							
16	SAWCUTTING DUCT HOLES-LABOR	35,000.00	35,000.00	-	-	35,000.00	100%	-
17	CORE BORE REFER/CONDENSATE LINES-LABOR	35,000.00	35,000.00	-	-	35,000.00	100%	-
18								
19	<b><u>DIVISION-5 METALS</u></b>							
20	STRUCTURAL STEEL-SHOP DRAWINGS	5,000.00	5,000.00	-	-	5,000.00	100%	-
21	STRUCTURAL STEEL-MATERIAL	25,000.00	25,000.00	-	-	25,000.00	100%	-
22	STRUCTURAL STEEL-LABOR	25,000.00	25,000.00	-	-	25,000.00	100%	-
23								
24	<b><u>DIVISION-6 WOOD, PLASTICS AND COMPOSITES</u></b>							
25	ROUGH CARPENTRY-MATERIAL	5,000.00	5,000.00	-	-	5,000.00	100%	-
26	ROUGH CARPENTRY-LABOR	5,000.00	5,000.00	-	-	5,000.00	100%	-
27								
28	<b><u>DIVISION-7 ROOFING</u></b>							
29	ROOFING-MATERIAL	100,000.00	100,000.00	-	-	100,000.00	100%	-
30	ROOFING-LABOR	125,000.00	123,000.00	-	-	123,000.00	98%	2,000.00
31								
32	<b><u>DIVISION 23-HVAC</u></b>							
33	MECHANICAL DEMO	17,000.00	10,500.00	6,500.00	-	17,000.00	100%	-
34	TESTING, ADJUSTING, BALANCING	7,800.00	-	-	-	-	0%	7,800.00
35	HVAC INSULATION-MATERIAL	45,000.00	45,000.00	-	-	45,000.00	100%	-
36	HVAC INSULATION-LABOR	45,000.00	45,000.00	-	-	45,000.00	100%	-
37	BUILDING CONTROLS WIRING ROUGH-IN MATERIAL	38,800.00	33,800.00	5,000.00	-	38,800.00	100%	-

38	BUILDING CONTROLS - VALVES	35,000.00	30,000.00	5,000.00	-	35,000.00	100%	-
39	BUILDING CONTROLS WIRING ROUGH-IN LABOR	40,000.00	36,000.00	2,500.00	-	38,500.00	96%	1,500.00
40	BUILDING CONTROLS - VALVE INSTALLATION	15,000.00	-	13,000.00	-	13,000.00	87%	2,000.00
41	BUILDING CONTROLS - PROGRAMING / START-UP	10,000.00	-	5,000.00	-	5,000.00	50%	5,000.00
42	VRF TEMPERATURE CONTROLS ENGINEERING/SUBMITTALS	10,000.00	10,000.00	-	-	10,000.00	100%	-
43	VRF TEMPERATURE CONTROLS ROUGH-IN-MATERIAL	45,000.00	45,000.00	-	-	45,000.00	100%	-
44	VRF TEMPERATURE CONTROLS ROUGH-IN-LABOR	45,000.00	45,000.00	-	-	45,000.00	100%	-
45	VRF TEMPERATURE CONTROLS-PROGRAMMING	15,000.00	-	12,000.00	-	12,000.00	80%	3,000.00
46	VRF UNITS-MATERIAL	120,000.00	120,000.00	-	-	120,000.00	100%	-
47	VRF UNITS-LABOR	55,000.00	55,000.00	-	-	55,000.00	100%	-
48	VRF #9	37,000.00	37,000.00	-	-	37,000.00	100%	-
49	VRF CONDENSING UNITS-MATERIAL	80,000.00	80,000.00	-	-	80,000.00	100%	-
50	VRF CONDENSING UNITS-LABOR	19,000.00	19,000.00	-	-	19,000.00	100%	-
51	DOA/RTU 1 CURBS-MATERIAL	18,000.00	18,000.00	-	-	18,000.00	100%	-
52	DOA/RTU 1 CURBS-LABOR	15,000.00	15,000.00	-	-	15,000.00	100%	-
53	DOA MATERIAL	211,000.00	211,000.00	-	-	211,000.00	100%	-
54	DOA LABOR	20,000.00	20,000.00	-	-	20,000.00	100%	-
55	RTU MATERIAL	111,500.00	111,500.00	-	-	111,500.00	100%	-
56	RTU LABOR	8,300.00	8,300.00	-	-	8,300.00	100%	-
57	PIPE HANGERS-MATERIAL	35,000.00	35,000.00	-	-	35,000.00	100%	-
58	PIPE HANGERS-LABOR	45,000.00	45,000.00	-	-	45,000.00	100%	-
59	REFRIGERANT PIPING-MATERIAL	125,000.00	125,000.00	-	-	125,000.00	100%	-
60	REFRIGERANT PIPING-LABOR	125,000.00	125,000.00	-	-	125,000.00	100%	-
61	DUCTWORK SHOP DRAWINGS	10,000.00	10,000.00	-	-	10,000.00	100%	-
62	DUCT ROOF RAILS/STANDS-MATERIAL	20,000.00	20,000.00	-	-	20,000.00	100%	-
63	DUCT ROOF RAILS/STANDS-LABOR	20,000.00	20,000.00	-	-	20,000.00	100%	-
64	OA INTERIOR DUCTWORK-MATERIAL	80,000.00	80,000.00	-	-	80,000.00	100%	-
65	OA INTERIOR DUCTWORK-LABOR	80,749.00	80,749.00	-	-	80,749.00	100%	-
66	DUCTWORK FOR VRF-MATERIAL	76,000.00	76,000.00	-	-	76,000.00	100%	-
67	DCUTWORK FOR VRF-LABOR	76,000.00	76,000.00	-	-	76,000.00	100%	-
68	DUCTWORK ROOF-MATERIAL	50,000.00	50,000.00	-	-	50,000.00	100%	-
69	DUCTWORK ROOF-LABOR	48,500.00	48,500.00	-	-	48,500.00	100%	-
70	DUCTWORK RTU-2 MATERIAL	10,000.00	10,000.00	-	-	10,000.00	100%	-
71	DUCTWORK RTU-2 LABOR	10,000.00	10,000.00	-	-	10,000.00	100%	-
72								
73	<b><u>DIVISION 26 - ELECTRICAL</u></b>							
74	ELECTRICAL DEMO/DISCONNECT-LABOR	10,000.00	9,500.00	500.00	-	10,000.00	100%	-
75	CONDUIT-MATERIAL	20,000.00	20,000.00	-	-	20,000.00	100%	-
76	CONDUIT-LABOR	30,000.00	29,500.00	-	-	29,500.00	98%	500.00
77	POWER WIRING-MATERIAL	40,000.00	39,500.00	-	-	39,500.00	99%	500.00
78	POWER WIRING-LABOR	30,000.00	29,000.00	500.00	-	29,500.00	98%	500.00
79	PANELBOARD-MATERIAL	30,000.00	30,000.00	-	-	30,000.00	100%	-
80	PANELBOARD-LABOR	10,000.00	10,000.00	-	-	10,000.00	100%	-
81								
82	<b><u>DIVISION 28-ELECTRONIC SAFETY AND SECURITY</u></b>							
83	DUCT SMOKES-MATERIAL	1,000.00	-	-	-	-	0%	1,000.00
84	DUCT SMOKES-LABOR	1,000.00	-	-	-	-	0%	1,000.00
85								
86	<b>TOTAL</b>	<b>2,673,520.00</b>	<b>2,559,320.00</b>	<b>50,000.00</b>	<b>-</b>	<b>2,609,320.00</b>	<b>98%</b>	<b>64,200.00</b>
87								

38	BUILDING CONTROLS - VALVES	35,000.00	30,000.00	5,000.00	-	35,000.00	100%	-
39	BUILDING CONTROLS WIRING ROUGH-IN LABOR	40,000.00	36,000.00	2,500.00	-	38,500.00	96%	1,500.00
40	BUILDING CONTROLS - VALVE INSTALLATION	15,000.00	-	13,000.00	-	13,000.00	87%	2,000.00
41	BUILDING CONTROLS - PROGRAMING / START-UP	10,000.00	-	5,000.00	-	5,000.00	50%	5,000.00
42	VRF TEMPERATURE CONTROLS ENGINEERING/SUBMITTALS	10,000.00	10,000.00	-	-	10,000.00	100%	-
43	VRF TEMPERATURE CONTROLS ROUGH-IN-MATERIAL	45,000.00	45,000.00	-	-	45,000.00	100%	-
44	VRF TEMPERATURE CONTROLS ROUGH-IN-LABOR	45,000.00	45,000.00	-	-	45,000.00	100%	-
45	VRF TEMPERATURE CONTROLS-PROGRAMMING	15,000.00	-	12,000.00	-	12,000.00	80%	3,000.00
46	VRF UNITS-MATERIAL	120,000.00	120,000.00	-	-	120,000.00	100%	-
47	VRF UNITS-LABOR	55,000.00	55,000.00	-	-	55,000.00	100%	-
48	VRF #9	37,000.00	37,000.00	-	-	37,000.00	100%	-
49	VRF CONDENSING UNITS-MATERIAL	80,000.00	80,000.00	-	-	80,000.00	100%	-
50	VRF CONDENSING UNITS-LABOR	19,000.00	19,000.00	-	-	19,000.00	100%	-
51	DOA/RTU 1 CURBS-MATERIAL	18,000.00	18,000.00	-	-	18,000.00	100%	-
52	DOA/RTU 1 CURBS-LABOR	15,000.00	15,000.00	-	-	15,000.00	100%	-
53	DOA MATERIAL	211,000.00	211,000.00	-	-	211,000.00	100%	-
54	DOA LABOR	20,000.00	20,000.00	-	-	20,000.00	100%	-
55	RTU MATERIAL	111,500.00	111,500.00	-	-	111,500.00	100%	-
56	RTU LABOR	8,300.00	8,300.00	-	-	8,300.00	100%	-
57	PIPE HANGERS-MATERIAL	35,000.00	35,000.00	-	-	35,000.00	100%	-
58	PIPE HANGERS-LABOR	45,000.00	45,000.00	-	-	45,000.00	100%	-
59	REFRIGERANT PIPING-MATERIAL	125,000.00	125,000.00	-	-	125,000.00	100%	-
60	REFRIGERANT PIPING-LABOR	125,000.00	125,000.00	-	-	125,000.00	100%	-
61	DUCTWORK SHOP DRAWINGS	10,000.00	10,000.00	-	-	10,000.00	100%	-
62	DUCT ROOF RAILS/STANDS-MATERIAL	20,000.00	20,000.00	-	-	20,000.00	100%	-
63	DUCT ROOF RAILS/STANDS-LABOR	20,000.00	20,000.00	-	-	20,000.00	100%	-
64	OA INTERIOR DUCTWORK-MATERIAL	80,000.00	80,000.00	-	-	80,000.00	100%	-
65	OA INTERIOR DUCTWORK-LABOR	80,749.00	80,749.00	-	-	80,749.00	100%	-
66	DUCTWORK FOR VRF-MATERIAL	76,000.00	76,000.00	-	-	76,000.00	100%	-
67	DCUTWORK FOR VRF-LABOR	76,000.00	76,000.00	-	-	76,000.00	100%	-
68	DUCTWORK ROOF-MATERIAL	50,000.00	50,000.00	-	-	50,000.00	100%	-
69	DUCTWORK ROOF-LABOR	48,500.00	48,500.00	-	-	48,500.00	100%	-
70	DUCTWORK RTU-2 MATERIAL	10,000.00	10,000.00	-	-	10,000.00	100%	-
71	DUCTWORK RTU-2 LABOR	10,000.00	10,000.00	-	-	10,000.00	100%	-
72								
73	<b><u>DIVISION 26 - ELECTRICAL</u></b>							
74	ELECTRICAL DEMO/DISCONNECT-LABOR	10,000.00	9,500.00	500.00	-	10,000.00	100%	-
75	CONDUIT-MATERIAL	20,000.00	20,000.00	-	-	20,000.00	100%	-
76	CONDUIT-LABOR	30,000.00	29,500.00	-	-	29,500.00	98%	500.00
77	POWER WIRING-MATERIAL	40,000.00	39,500.00	-	-	39,500.00	99%	500.00
78	POWER WIRING-LABOR	30,000.00	29,000.00	500.00	-	29,500.00	98%	500.00
79	PANELBOARD-MATERIAL	30,000.00	30,000.00	-	-	30,000.00	100%	-
80	PANELBOARD-LABOR	10,000.00	10,000.00	-	-	10,000.00	100%	-
81								
82	<b><u>DIVISION 28-ELECTRONIC SAFETY AND SECURITY</u></b>							
83	DUCT SMOKES-MATERIAL	1,000.00	-	-	-	-	0%	1,000.00
84	DUCT SMOKES-LABOR	1,000.00	-	-	-	-	0%	1,000.00
85								
86	<b>TOTAL</b>	<b>2,673,520.00</b>	<b>2,559,320.00</b>	<b>50,000.00</b>	<b>-</b>	<b>2,609,320.00</b>	<b>98%</b>	<b>64,200.00</b>
87								

88	CHANGE ORDERS							
89	CO#1 - Deduct Construction Managers Allowance	(200,514.00)	(200,514.00)	-	-	(200,514.00)	100%	-
90	CO#2- Electrical IRI	27,932.93	27,932.93	-	-	27,932.93	100%	-
91	CO#3- August 2025 Fireproofing	778.97	778.97	-	-	778.97	100%	-
92								
93								
94	TOTAL CHANGE ORDERS	(171,802.10)	(171,802.10)	-	-	(171,802.10)	0%	-
95								
96								
97	GRAND TOTALS	2,501,717.90	2,387,517.90	50,000.00	-	2,437,517.90	97%	64,200.00