



# Progress Report



LEDYARD SD  
4 BLONDER PARK RD  
LEDYARD, CONNECTICUT 06339

<b>FACILITY:</b> Gales Ferry School	<b>ROOF SECTION:</b> ALL	<b>DATE:</b> 07/05/2024
-------------------------------------	--------------------------	-------------------------

## Report Data

<b>Report Date</b>	07/05/2024
<b>Title</b>	7/5/24
<b>Report Type</b>	Progress Report

The crew from Imperial has completed the rip of all sloped roofing areas. Ice and water is now installed on all sloped sections. The small low slope section has also been ripped and base sheets have been installed.

Cap sheet installation on the low slope section will most likely take place next week, as well as the continuation of work on the sloped areas.

No new leaks have been reported, but please let us know if you have any other questions or concerns.

Sincerely,

**Brendon Johnson**

[bjohnson@garlandco.com](mailto:bjohnson@garlandco.com)

(860)227-7946

**Jeremy Cogdill**

[jcogdill@garlandco.com](mailto:jcogdill@garlandco.com)

(802)598-2974



1 Overview- Completed base sheets on low slope area



2 Completed base sheets near roof access door- Great bleedout at lap seams- Completed base flashing plys



3



Overview- Completed ice and water layer on sloped sections

4



All penetrations tied into ice and water layer with appropriate sealant



5



Ice and water layer installed under existing vent pipe flange

6



Overview- 99% completed ice and water installation

7

Overview- Completed ice and water layer on 90% of sloped sections

