



Field Report No.:		13	
SP&A Project No: 22.331		Report Date: 11-15-2024	Time: 9:30AM
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335 General Contractor: The Imperial Company, Inc.			
Weather		Site Conditions	
<input type="checkbox"/> Temp. Range: 63° <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other	
Day of Week			
<input type="checkbox"/> Monday <input type="checkbox"/> Thursday <input type="checkbox"/> Tuesday <input checked="" type="checkbox"/> Friday <input type="checkbox"/> Wednesday <input type="checkbox"/> Saturday			
Type of Work Observed Being Performed			
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors
3	<input type="checkbox"/> Concrete	9	<input type="checkbox"/> Roofing
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes
13	<input type="checkbox"/> Specialties/ Food Service	14	<input type="checkbox"/> Elevators
15	<input type="checkbox"/> Plumbing	16	<input type="checkbox"/> HVAC
17	<input type="checkbox"/> Electrical	18	<input type="checkbox"/> Temperature Controls/BMS
19	<input type="checkbox"/> Sprinkler	20	<input checked="" type="checkbox"/> Finish metal
21	<input type="checkbox"/> Iron workers	22	<input type="checkbox"/> Tester (Tri-state)
23	<input type="checkbox"/> Audio Vis/Low Volt	24	<input type="checkbox"/> Other:
Work Performed at time of site visit:			
- Approximate number of workers on site – 5 - Installing the panels on the north side of roof A, to the left of the main entrance. See attached photos.			
General Remarks:			
- Crew will be working on Saturday (11/16). - Work is to continue working east on the north roof A. - IM is using red screws for easier identification for penetration thru the decking. - As per the site meeting on Monday (11/11), Imperial is to remove the newly installed panels on the gym & the wing of roof A (in selected areas). - Areas where the screws were removed and not placed back in the same hole, holes are being caulked. - Roofer as now using 8" screws, except at the drip edges since there is blocking for the screws to grab. - Installers have completed the valleys. - For panels that meeting with the structure or valleys, (no full panels) have not been installed. - Large panels are temporarily placed in place. Imperial has confirmed that they are secured. - Screws depths were discussed and confirmed that the screws are penetrating the decking with the required under deck exposure.			
Visitors:			
- None.			
Construction Administrator: Steven June		11/18/2024	
<small>(Print Name)</small>		<small>(Signature)</small>	
<small>(Date)</small>		<small>(Date)</small>	
Copies To:	<input type="checkbox"/> CA	<input type="checkbox"/> Architect	<input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners

PHOTOS (see attached photos);

Roof A – North elevation looking southeast



Roof A – Overview looking east



Roof A – Panels to be fastened in other areas



Roof A – Overview of the west elevation



Roof A – Caulking of the clips



Roof plan

