



Progress Report



LEDYARD SD
4 BLONDER PARK RD
LEDYARD, CONNECTICUT 06339

FACILITY: Board of Education Building	ROOF SECTION: Board Of Ed Roof	DATE: 09/13/2024
--	---------------------------------------	-------------------------

Report Data

Report Date	09/13/2024
Title	9/13/24
Report Type	Progress Report

Imperial Roofing has nearly completed the rip and replace of the low slope roof section this week. The existing roof was ripped down to deck, and new cover board and insulation were installed.

Base and Cap sheets have been installed on all field areas, as well as on the sloped walls around the perimeter.

The crew plans to return next week to complete curb flashings and pitch boxes, and the metal crew should be getting started shortly as well.

Sincerely,

Brendon Johnson

(860)227-7946

bjohnson@garlandco.com

Jeremy Cogdill

jcogdill@garlandco.com

(802)598-2974



1 Crew preparing insulation boards to be adhered over mechanically fastened cover board



2 Crew laying out and fastening cover board to existing deck



Overview- Fastening pattern on cover board



Base sheets being prepped for installation

5



Overview- Cap sheet installed on North West corner

6



Overview- Cap sheet installed- Field seams heat welded- Curb flashings being prepared



7
Overview- East wall with cap sheet installed- Crew heat welding vertical seams



8
Cap sheets back nailed over ridge

9



Overview- West wall near roof hatch- Roof hatch prepped for curb flashings

10



RTU- Curb flashings prepped



Cap sheets installed around stack



Pitch box's will be built around line penetrations

13

Overview- Completed cap sheet installation on field



14

Overview



