



Field Observation Report – LEDYARD SCHOOLS

To Company:	Ledyard Schools Roof Project	Project:	Gales Fales School Juliet Long School 1858 CT-12 06335
Attention:	Kyle Rongey Wayne Donaldson	Project No.:	212247
		Observation Date:	07-19-2024
		Time:	8:00 am
Reported By:	Harshitha Adapala – STV Group	Weather:	Sunny, 89 F
Copies to:	STV Group, Wayne Donaldson	Report No.:	

ON-SITE OBSERVATIONS:

- **Gales Ferry School**
 - Site Status: No one was present on-site.
 - Dumpster Issue: The dumpster on 07/19 was not picked up.
- **Juliet Long School**
 - Demolition and Installation Work: A team of ten workers was actively engaged in the demolition, installation of insulation, and underlayment of the roof area
 - Skylight Patching: Two workers were assigned to address and patch the skylight areas.
 - Perimeter Work: Two workers focused on the perimeter areas of the roof.
 - A meeting was held with Kyle and the project architect to address the drainage issues on the school roof and weep hole.

GALES FERRY

JULIET LONG SCHOOL















GALES FERRY SCHOOL







