



# Field Observation Report – LEDYARD SCHOOLS

---

<b>To Company:</b>	Ledyard Schools Roof Project	<b>Project:</b>	Gales Fales School Juliet Long School 1858 CT-12 06335
<b>Attention:</b>	Kyle Rongey Wayne Donaldson	<b>Project No.:</b>	212247
		<b>Observation Date:</b>	08-09-2024
		<b>Time:</b>	8:00 am
<b>Reported By:</b>	Harshitha Adapala – STV Group	<b>Weather:</b>	Rainy, 77 F
<b>Copies to:</b>	STV Group, Wayne Donaldson	<b>Report No.:</b>	Ten

---

## ON-SITE OBSERVATIONS:

- **Gales Ferry School**
  - Site Status: No one was present on-site.
- **Juliet Long School**
  - Four workers are currently installing the gutters around the building.
  - Gold Seal Team: Gene is supervising a team of 2 workers
  - Roof Work: Gene and his team have repaired all the leaks and have moved the KEE-Stone FB 60 thermoplastic in preparation for the upcoming membrane installation on the roof.































