

| | | | | | | | |
|---|--|---|---|--|--|------------------|---|
| Field Report No.: | | 05 | | | | | |
| SP&A Project No: 22.331 | | Report Date: 08-07-2024 | | | | | |
| Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335 | | Time: 9:30AM | | | | | |
| General Contractor: The Imperial Company, Inc. | | | | | | | |
| Weather | | Site Conditions | | | | | |
| <input type="checkbox"/> Temp. Range: 64° <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot | | <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other | | | | | |
| Day of Week | | | | | | | |
| <input type="checkbox"/> Monday | | <input type="checkbox"/> Thursday | | | | | |
| <input type="checkbox"/> Tuesday | | <input type="checkbox"/> Friday | | | | | |
| <input checked="" type="checkbox"/> Wednesday | | <input type="checkbox"/> Saturday | | | | | |
| Type of Work Observed Being Performed | | | | | | | |
| 1 | <input type="checkbox"/> Site work | 7 | <input type="checkbox"/> General Trades/Drywall | 13 | <input type="checkbox"/> Specialties/ Food Service | 19 | <input type="checkbox"/> Sprinkler |
| 2 | <input type="checkbox"/> Demolition | 8 | <input type="checkbox"/> Windows & Doors | 14 | <input type="checkbox"/> Elevators | 20 | <input type="checkbox"/> Finish metal |
| 3 | <input type="checkbox"/> Concrete | 9 | <input type="checkbox"/> Roofing | 15 | <input type="checkbox"/> Plumbing | 21 | <input type="checkbox"/> Iron workers |
| 4 | <input type="checkbox"/> Masonry | 10 | <input type="checkbox"/> Flooring | 16 | <input type="checkbox"/> HVAC | 22 | <input type="checkbox"/> Tester (Tri-state) |
| 5 | <input type="checkbox"/> Steel/Misc. Metals | 11 | <input type="checkbox"/> Pool | 17 | <input type="checkbox"/> Electrical | 23 | <input type="checkbox"/> Audio Vis/Low Volt |
| 6 | <input type="checkbox"/> Carpentry/Casework/ Mill Work | 12 | <input type="checkbox"/> Painting/Interior Finishes | 18 | <input type="checkbox"/> Temperature Controls/BMS | 24 | <input type="checkbox"/> Other: |
| Work Performed at time of site visit: | | | | | | | |
| - Approximate number of workers on site – 0 (due to rain and the pitch of the roof) | | | | | | | |
| General Remarks: | | | | | | | |
| - Tentative date to receive the metal roof panels is August 12 to the 19 th . | | | | | | | |
| Visitors: | | | | | | | |
| - None. | | | | | | | |
| Construction Administrator: | | Steven June | | | | 8/14/2024 | |
| | | (Print Name) | | (Signature) | | (Date) | |
| Copies To: | <input type="checkbox"/> CA | <input type="checkbox"/> Architect | <input checked="" type="checkbox"/> Contractor | <input checked="" type="checkbox"/> Owners | | | |

PHOTOS;

Roof D – Valley work



Roof F – Peel & stick has been laid, waiting on roof panels



Roof D – Valley work



Roof D – Valley work



Roof plan

