



<b>Field Report No.:</b>		<b>06</b>					
<b>SP&amp;A Project No:</b> 22.331		<b>Report Date:</b> 08-16-2024	<b>Time:</b> 11:00AM				
<b>Project:</b> Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335  <b>General Contractor:</b> The Imperial Company, Inc.							
<b>Weather</b>		<b>Site Conditions</b>					
<input type="checkbox"/> Temp. Range: 76° <input type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other					
<b>Day of Week</b>							
<input type="checkbox"/> Monday <input type="checkbox"/> Thursday <input type="checkbox"/> Tuesday <input checked="" type="checkbox"/> Friday <input type="checkbox"/> Wednesday <input type="checkbox"/> Saturday							
<b>Type of Work Observed Being Performed</b>							
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall	13	<input type="checkbox"/> Specialties/ Food Service	19	<input type="checkbox"/> Sprinkler
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors	14	<input type="checkbox"/> Elevators	20	<input type="checkbox"/> Finish metal
3	<input type="checkbox"/> Concrete	9	<input type="checkbox"/> Roofing	15	<input type="checkbox"/> Plumbing	21	<input type="checkbox"/> Iron workers
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring	16	<input type="checkbox"/> HVAC	22	<input type="checkbox"/> Tester (Tri-state)
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool	17	<input type="checkbox"/> Electrical	23	<input type="checkbox"/> Audio Vis/Low Volt
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes	18	<input type="checkbox"/> Temperature Controls/BMS	24	<input type="checkbox"/> Other:
<b>Work Performed at time of site visit:</b>							
- Approximate number of workers on site – 0 (due to waiting on delivery/installation of metal panels)							
<b>General Remarks:</b>							
- Tentative date to receive the metal roof panels is August 12 to the 19 <sup>th</sup> .							
<b>Visitors:</b>							
- None.							
<b>Construction Administrator:</b>		Steven June				8/22/2024	
		(Print Name)		(Signature)		(Date)	
<b>Copies To:</b>	<input type="checkbox"/> CA	<input type="checkbox"/> Architect	<input checked="" type="checkbox"/> Contractor	<input checked="" type="checkbox"/> Owners			

PHOTOS (see following pages);

**Roof A – Reviewed flashing, looks good.**



**Roof A – Peel & stick has been laid, waiting on roof panels**



**Roof D – Peel & stick has been laid, waiting on roof panels**



**Roofing material needs to be removed for the start of the school year**



**Roof plan**

