

Field Report No.:				19	
SP&A Project No: 22.331			Report Date: 1.17.2025		Time: 9:30AM
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335 General Contractor: The Imperial Company, Inc.					
Weather		Site Conditions		Day of Week	
<input type="checkbox"/> Temp. Range: 25° <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other		<input type="checkbox"/> Monday <input type="checkbox"/> Thursday <input type="checkbox"/> Tuesday <input checked="" type="checkbox"/> Friday <input type="checkbox"/> Wednesday <input type="checkbox"/> Saturday	
Type of Work Observed Being Performed					
1	<input type="checkbox"/>	Site work	7	<input type="checkbox"/>	General Trades/Drywall
2	<input type="checkbox"/>	Demolition	8	<input type="checkbox"/>	Windows & Doors
3	<input type="checkbox"/>	Concrete	9	<input type="checkbox"/>	Roofing
4	<input type="checkbox"/>	Masonry	10	<input type="checkbox"/>	Flooring
5	<input type="checkbox"/>	Steel/Misc. Metals	11	<input type="checkbox"/>	Pool
6	<input type="checkbox"/>	Carpentry/Casework/ Mill Work	12	<input type="checkbox"/>	Painting/Interior Finishes
13	<input type="checkbox"/>	Specialties/ Food Service	14	<input type="checkbox"/>	Elevators
15	<input type="checkbox"/>	Plumbing	16	<input type="checkbox"/>	HVAC
17	<input type="checkbox"/>	Electrical	18	<input type="checkbox"/>	Temperature Controls/BMS
19	<input type="checkbox"/>	Sprinkler	20	<input checked="" type="checkbox"/>	Finish metal
21	<input type="checkbox"/>	Iron workers	22	<input type="checkbox"/>	Tester (Tri-state)
23	<input type="checkbox"/>	Audio Vis/Low Volt	24	<input type="checkbox"/>	Other:
Work Performed at time of site visit:					
- Approximate number of workers on site – 4 - Installing trim work on the vented tower of roof A. See attached photo. - Working on miscellaneous items on the day of the site visit.					
General Remarks:					
- <i>Past issues that need to be resolved</i> - Panels that were installed and have short screws that need to be replaced need to be observed for the correct screw length by Garland & SPA in areas where the underside decking is not visible. See attached photo. - <i>Past issues that need to be resolved</i> - Roof A – Gable end of walkway cover needs the lower 8" of the vertical panels (all three sides) removed for investigation of how to secure the new vertical panels to the existing structure and height requirements. Imperial to remove material for exploration. - <i>Past issues that need to be resolved</i> - At the gable end of the walkway roof, Garland needs to produce a drawing eliminating the current cricket for better flow of the rainwater. Currently the water hits vertical end points at both sides of the cricket. - <i>Past issues that need to be resolved</i> - Garland needs to produce a design for where the rake boards meet with the roof at one of the gable roofs. See attached photo. - <i>Past issues that need to be resolved</i> - Garland needs to produce a design for the rakes where there is not enough structure to support the vertical clip. - Large lift to be leaving the site on 1/20. - Imperial will be installing the valley & ridge pieces in the week of 1/20. - Discussed with Bruce Jr about why Tri built HT was installed instead of the approved Carlisle WIP was not installed in certain areas. As per Bruce, the specified product was not available and installed the Tri built product instead. The observer was informed that both products are made by Carlisle. - For a few days the week of 1/20 workers might not be on site due to the extremely cold weather.					
Visitors:					
- None.					
Construction Administrator: Steven June					1/22/25
(Print Name)			(Signature)		(Date)
Copies To:	<input type="checkbox"/> CA	<input type="checkbox"/> Architect	<input checked="" type="checkbox"/> Contractor	<input checked="" type="checkbox"/> Owners	

PHOTOS (see attached photos);

Trim work in progress on the “tower” of roof A



Roof E – Panels that need to be removed and longer screws need to be installed



Roof E – Area of where new peel & stick membrane has been applied over the new existing peel & stick



Roof A - One of the areas where Garland needs to produce a solution for the meeting of the rake boards to the roof panels



Roof A – Snow guards installed



Roof plan

