



Progress Report



LEDYARD SD
4 BLONDER PARK RD
LEDYARD, CONNECTICUT 06339

FACILITY: Juliet W. Long School	ROOF SECTION: Flood and Gravel	DATE: 08/02/2024
--	---------------------------------------	-------------------------

Report Data

Report Date	08/02/2024
Title	8/2/24
Report Type	Progress Report

As of this week, all lower roof sections have been ripped with base sheets installed. The small area above the kitchen was completed earlier in the week and the crew began the rip of the upper section above the gym on Friday.

Metal work continues around the perimeter, and gutters have been selected. All fascia is being installed well, with no oil canning or creases visible.

Rain is in the forecast throughout next week. The crew plans fix minor imperfections on base sheets (blisters etc) as well as complete the rip and base sheet installation above the gym whenever conditions permit.

Sincerely,

Brendon Johnson

bjohnson@garlandco.com

(860)227-7946

Jeremy Cogdill

jcogdill@garlandco.com

(802)598-2974



Fascia and gutter sample installed



Overview- Gutter sample

3



Fascia partially installed

4



Last section on South wing ripped and base sheets installed

5



Split units on new sleepers- Previously fastened directly through flood layer of roof- Cause of consistent leaks

6



Overview- Completed base sheet installation on South wing

7



Upper roof section ripped to deck- 5" of insulation and coverboards being installed

8



Overview of slope on upper roof section