



Field Report No.:		12	
SP&A Project No: 22.331		Report Date: 10-04-2024	Time: 9:30AM
Project: Juliet Long School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335 General Contractor: Gold Seal Roofing, LLC			
Weather		Site Conditions	
<input type="checkbox"/> Temp. Range: 57° <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other	
Day of Week			
<input type="checkbox"/> Monday <input type="checkbox"/> Thursday <input type="checkbox"/> Tuesday <input checked="" type="checkbox"/> Friday <input type="checkbox"/> Wednesday <input type="checkbox"/> Saturday			
Type of Work Observed Being Performed			
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors
3	<input type="checkbox"/> Concrete	9	<input type="checkbox"/> Roofing
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes
13	<input type="checkbox"/> Specialties/ Food Service	14	<input type="checkbox"/> Elevators
15	<input type="checkbox"/> Plumbing	16	<input type="checkbox"/> HVAC
17	<input type="checkbox"/> Electrical	18	<input type="checkbox"/> Temperature Controls/BMS
19	<input type="checkbox"/> Sprinkler	20	<input checked="" type="checkbox"/> Finish metal
21	<input type="checkbox"/> Iron workers	22	<input type="checkbox"/> Tester (Tri-state)
23	<input type="checkbox"/> Audio Vis/Low Volt	24	<input type="checkbox"/> Other:
Work Performed at time of site visit:			
- Approximate number of workers on site – 2 - Miscellaneous work open was to be completed the day of the site visit. - Cleaning up of the site and completing their punch list items which included caulking was in progress at the time of the site visit.			
General Remarks:			
- A good chunk of the work that needed to be completed from last week's visit we're done on Tuesday (10/1). - Gold Seal has to punch their work and complete their punch list, then SPA is to punch the project. - Exterior ladder still needs to be installed.			
Visitors:			
- None.			
Construction Administrator:		Steven June	10/07/2024
		(Print Name)	(Date)
		(Signature)	
Copies To:	<input type="checkbox"/> CA	<input type="checkbox"/> Architect	<input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners

PHOTOS;

Roof A – Looking South



Roof D – Looking east



Roof A – Looking northwest



Roof A – Looking east



Roof C – Looking east



Roof plan

