



<b>Field Report No.:</b>		<b>03</b>			
<b>SP&amp;A Project No:</b> 22.331		<b>Report Date:</b> 07-26-2024	<b>Time:</b> 9:30AM		
<b>Project:</b> Juliet Long School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335  <b>General Contractor:</b> Gold Seal Roofing, LLC					
Weather		Site Conditions		Day of Week	
<input type="checkbox"/> Temp. Range: 81° <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other		<input type="checkbox"/> Monday <input type="checkbox"/> Thursday <input type="checkbox"/> Tuesday <input checked="" type="checkbox"/> Friday <input type="checkbox"/> Wednesday <input type="checkbox"/> Saturday	
Type of Work Observed Being Performed					
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall	13	<input type="checkbox"/> Specialties/ Food Service
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors	14	<input type="checkbox"/> Elevators
3	<input type="checkbox"/> Concrete	9	<input checked="" type="checkbox"/> Roofing	15	<input type="checkbox"/> Plumbing
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring	16	<input type="checkbox"/> HVAC
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool	17	<input type="checkbox"/> Electrical
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes	18	<input type="checkbox"/> Temperature Controls/BMS
19	<input type="checkbox"/> Sprinkler	20	<input checked="" type="checkbox"/> Finish metal	21	<input type="checkbox"/> Iron workers
		22	<input type="checkbox"/> Tester (Tri-state)	23	<input type="checkbox"/> Audio Vis/Low Volt
		24	<input type="checkbox"/> Other:		
Work Performed at time of site visit:					
- Approximate number of workers on site – 8 (7 roofers, 1 metal) - Working on installing the metal edging above the windows on roof A - Installing the lower blocking for the metal wall panels on roof B. See attached photo.					
General Remarks:					
- Project is on schedule. - Contractor is waiting on the delivery of the panels for the walls of roof B. - Roofs A, C, D, & E have the base material down for the flat roofs. - Skylight opens have the plastic glass removed and are covered. See attached photos. - Insulation panels are on the roof A waiting to be installed on roof B.					
Visitors:					
- None.					
<b>Construction Administrator:</b>		Steven June		7/31/2024	
		<i>(Print Name)</i>		<i>(Signature)</i>	
<b>Copies To:</b>		<input type="checkbox"/> CA <input type="checkbox"/> Architect <input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners			

PHOTOS (see next page)

**Roof edge trim being prepped for installation**



**Roof A - Base sheets down, need cap sheets**



**Roof A - Base sheets down, need cap sheets**



**Roof A - Base sheets down, need cap sheets**



**Roof D - Base sheets down, need cap sheets**



**Roof B - Wall base work prep for kick out**



**Roof B – Wall peel & stick installed waiting on panels**



**Roof plan**

