



Field Observation Report – LEDYARD SCHOOLS

To Company:	Ledyard Schools Roof Project	Project:	Gales Fales School Juliet Long School 1858 CT-12 06335
Attention:	Kyle Rongey Wayne Donaldson	Project No.:	212247
		Observation Date:	08-23-2024
		Time:	8:00 am
Reported By:	Harshitha Adapala – STV Group	Weather:	Sunny, 72 F
Copies to:	STV Group, Wayne Donaldson	Report No.:	Thirteen

ON-SITE OBSERVATIONS:

- **Gales Ferry School**

Site Status: No one was present on-site.

Kyle and the Architect: Conducted a walkthrough of Gales Ferry School.

Findings: Identified several rooms with leaks and in the hallway.

Leaks Observed In: Hallway

Room 233

Room 231

Room 209

Room 205

Room 213

Room 222

Room 218

Room 116



Field Observation Report – LEDYARD SCHOOLS

Panel Delivery: Metal Roof Panels have been delivered and stored at the back side of the school.

Observations: Rusting screws and nails noted on the roof of Gales Ferry School

- **Juliet Long School**

Skylight Installation – Gene overseeing the installation of skylights on the roof with a team of nine workers.

One worker is dedicated to installing panels on the upper roof, and all necessary materials have been moved to the roof.











































