



# Field Observation Report – LEDYARD SCHOOLS

<b>To Company:</b>	Ledyard Schools Roof Project	<b>Project:</b>	Gales Fales School Juliet Long School 1858 CT-12 06335
<b>Attention:</b>	Kyle Rongey Wayne Donaldson	<b>Project No.:</b>	212247
		<b>Observation Date:</b>	08-28-2024
		<b>Time:</b>	8:00 am
<b>Reported By:</b>	Harshitha Adapala – STV Group	<b>Weather:</b>	Sunny, 72 F
<b>Copies to:</b>	STV Group, Wayne Donaldson	<b>Report No.:</b>	Fourteen

## ON-SITE OBSERVATIONS:

### Gales Ferry School

- No one present on-site

### Juliet Long School

- Skylights Activities Conducted: Gene was on-site supervising a team of three workers who were actively engaged in the installation and finalization tasks on the skylights and roofing sections.
- Metal Panel Installation: A team consisting of three metal workers commenced the installation of metal panels.





























