



Field Observation Report – LEDYARD SCHOOLS

To Company:	Ledyard Schools Roof Project	Project:	Gales Fales School Juliet Long School 1858 CT-12 06335
Attention:	Kyle Rongey Wayne Donaldson	Project No.:	212247
		Observation Date:	07-30-2024
		Time:	8:00 am
Reported By:	Harshitha Adapala – STV Group	Weather:	Sunny, 78 F
Copies to:	STV Group, Wayne Donaldson	Report No.:	Seven

ON-SITE OBSERVATIONS:

- **Gales Ferry School**
 - Site Status: No one was present on-site.
- **Juliet Long School**
 - Perimeter Work: Two individuals are actively working around the perimeter of the site, focusing on the installation of metal components.
 - Gold Seal Team: Gene is supervising a team of four workers, with one additional individual assigned to tasks on the opposite side of the site.
 - Cleanup Operations: Two workers are dedicated to cleaning and clearing debris from the demolition process.
 - Roof Work: The team is currently addressing the final section of the roof, progressing towards completion.

































