



Progress Report



LEDYARD SD
4 BLONDER PARK RD
LEDYARD, CONNECTICUT 06339

FACILITY: Juliet W. Long School	ROOF SECTION: Flood and Gravel	DATE: 08/09/2024
--	---------------------------------------	-------------------------

Report Data

Report Date	08/09/2024
Title	8/9/24
Report Type	Progress Report

This week was mostly a wash out- The gym roof was able to be ripped and based on Monday, but no other days were dry enough for cap sheet work.

The crew plans to be on site Monday (weather permitting) to begin cap sheet installation. Cap membrane rolls have been staged on the North wing in preparation for installation, but cannot be adhered until the roof surface is 100% dry.

Sincerely,

Brendon Johnson

bjohnson@garlandco.com

(860)227-7946

Jeremy Cogdill

jcogdill@garlandco.com

(802)598-2974

1

Overview



2

Good slope toward corner drain





3 Overview- Cricket outline



4 Water being displaced around cricket towards corner drains- Drains will be sumpt before cap sheet adhesion