



Field Report No.:		09	
SP&A Project No: 22.331		Report Date: 10-04-2024	
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335		Time: 9:30AM	
General Contractor: The Imperial Company, Inc.			
Weather		Site Conditions	
<input type="checkbox"/> Temp. Range: 57° <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other	
Day of Week			
<input type="checkbox"/> Monday <input type="checkbox"/> Thursday <input type="checkbox"/> Tuesday <input checked="" type="checkbox"/> Friday <input type="checkbox"/> Wednesday <input type="checkbox"/> Saturday			
Type of Work Observed Being Performed			
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors
3	<input type="checkbox"/> Concrete	9	<input type="checkbox"/> Roofing
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes
13	<input type="checkbox"/> Specialties/ Food Service	14	<input type="checkbox"/> Elevators
15	<input type="checkbox"/> Plumbing	16	<input type="checkbox"/> HVAC
17	<input type="checkbox"/> Electrical	18	<input type="checkbox"/> Temperature Controls/BMS
19	<input type="checkbox"/> Sprinkler	20	<input checked="" type="checkbox"/> Finish metal
		21	<input type="checkbox"/> Iron workers
		22	<input type="checkbox"/> Tester (Tri-state)
		23	<input type="checkbox"/> Audio Vis/Low Volt
		24	<input type="checkbox"/> Other:
Work Performed at time of site visit:			
<ul style="list-style-type: none"> - Approximate number of workers on site – 2 - Installing trim for the overhangs on the walkway overhang. See attached photo. - the day of the visit the installers should be installing about 500 lineal feet of trim work as per the installer as per the Forman. - Back area metal panels has been completed on one side for the arched area roof (roof E) and the diagonal extension roof (roof F). 			
General Remarks:			
<ul style="list-style-type: none"> - Installation of the metal roof panels needs to continue. - The dividers between the sections of roof panels need the divider install. See attached photo. 			
Visitors:			
- None.			
Construction Administrator: Steven June		10/7/2024	
<small>(Print Name)</small>		<small>(Signature)</small>	
		<small>(Date)</small>	
Copies To:	<input type="checkbox"/> CA <input type="checkbox"/> Architect	<input checked="" type="checkbox"/> Contractor	<input checked="" type="checkbox"/> Owners

PHOTOS (see attached photos);

Roof E – Metal divider needs to be installed at the ridge line (underlayment is exposed)



Roof E – Metal panels installed



Roof E – Metal panels installed



Roof F – Metal roof installed



Roof E – Base area closest to the school



Roof plan

