



Silver Petrucelli + Associates  
3190 Whitney Avenue | Hamden CT 06518  
311 State Street | New London CT 06320  
203 230 9007 silverpetrucelli.com

# Field Report

Page 1 of 4

<b>Field Report No.:</b>										<b>23</b>	
<b>SP&amp;A Project No:</b> 22.331					<b>Report Date:</b> 3.14.2025			<b>Time:</b> 10:30AM			
<b>Project:</b> Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335											
<b>General Contractor:</b> The Imperial Company, Inc.											
<b>Weather</b>				<b>Site Conditions</b>				<b>Day of Week</b>			
<input type="checkbox"/> Temp. Range: 42°				<input checked="" type="checkbox"/> Clear				<input type="checkbox"/> Dusty			
<input checked="" type="checkbox"/> Clear				<input type="checkbox"/> Muddy				<input type="checkbox"/> Windy			
<input type="checkbox"/> Overcast				<input type="checkbox"/> Other				<input type="checkbox"/> Monday			
<input type="checkbox"/> Rain								<input type="checkbox"/> Thursday			
<input type="checkbox"/> Foggy								<input type="checkbox"/> Tuesday			
<input type="checkbox"/> Warm								<input checked="" type="checkbox"/> Friday			
<input type="checkbox"/> Snow								<input type="checkbox"/> Wednesday			
<input type="checkbox"/> Cold								<input type="checkbox"/> Saturday			
<input type="checkbox"/> Hot											
<b>Type of Work Observed Being Performed</b>											
1	<input type="checkbox"/>	Site work	7	<input type="checkbox"/>	General Trades/Drywall	13	<input type="checkbox"/>	Specialties/ Food Service	19	<input type="checkbox"/>	Sprinkler
2	<input type="checkbox"/>	Demolition	8	<input type="checkbox"/>	Windows & Doors	14	<input type="checkbox"/>	Elevators	20	<input checked="" type="checkbox"/>	Finish metal
3	<input type="checkbox"/>	Concrete	9	<input type="checkbox"/>	Roofing	15	<input type="checkbox"/>	Plumbing	21	<input type="checkbox"/>	Iron workers
4	<input type="checkbox"/>	Masonry	10	<input type="checkbox"/>	Flooring	16	<input type="checkbox"/>	HVAC	22	<input type="checkbox"/>	Tester (Tri-state)
5	<input type="checkbox"/>	Steel/Misc. Metals	11	<input type="checkbox"/>	Pool	17	<input type="checkbox"/>	Electrical	23	<input type="checkbox"/>	Audio Vis/Low Volt
6	<input type="checkbox"/>	Carpentry/Casework/ Mill Work	12	<input type="checkbox"/>	Painting/Interior Finishes	18	<input type="checkbox"/>	Temperature Controls/BMS	24	<input type="checkbox"/>	Other:
<b>Work Performed at time of site visit:</b>											
- Approximate number of workers on site – 4											
- Continuing of the ridge capping. See attached first photo.											
<b>General Remarks:</b>											
- Job site needs direction on gable end box outs. See attached photo.											
- Job site needs direction on mini “doghouse” at bus canopy.											
- Capping of the ridges is to continue.											
<b>Visitors:</b>											
- None.											
<b>Construction Administrator:</b> Steven June 3/20/25											
(Print Name) (Signature) (Date)											
<b>Copies To:</b> <input type="checkbox"/> CA <input type="checkbox"/> Architect <input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners											

Areas of observation (see attached pages) –

**Roof A – Ridge cap work in progress**



**Roof A – Discussed gable ends at site meeting. Need direction from Garland**





**Roof E – Side wall work in progress**



**Bus canopy – Mini “doghouse” needs direction from Garland for siding & capping**



**Roof plan**

