



Field Report No.:		11					
SP&A Project No: <u>22.331</u>		Report Date: <u>10-25-2024</u>	Time: <u>9:30AM</u>				
Project: Gales Ferry School <i>(Name & Location)</i> 1854 CT-12 Gales Ferry, CT 06335		General Contractor: The Imperial Company, Inc.					
Weather		Site Conditions					
<input type="checkbox"/> Temp. Range: <u>61°</u> <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other					
Day of Week							
<input type="checkbox"/> Monday		<input type="checkbox"/> Thursday					
<input type="checkbox"/> Tuesday		<input checked="" type="checkbox"/> Friday					
<input type="checkbox"/> Wednesday		<input type="checkbox"/> Saturday					
Type of Work Observed Being Performed							
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall	13	<input type="checkbox"/> Specialties/ Food Service	19	<input type="checkbox"/> Sprinkler
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors	14	<input type="checkbox"/> Elevators	20	<input checked="" type="checkbox"/> Finish metal
3	<input type="checkbox"/> Concrete	9	<input type="checkbox"/> Roofing	15	<input type="checkbox"/> Plumbing	21	<input type="checkbox"/> Iron workers
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring	16	<input type="checkbox"/> HVAC	22	<input type="checkbox"/> Tester (Tri-state)
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool	17	<input type="checkbox"/> Electrical	23	<input type="checkbox"/> Audio Vis/Low Volt
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes	18	<input type="checkbox"/> Temperature Controls/BMS	24	<input type="checkbox"/> Other:
Work Performed at time of site visit:							
- Approximate number of workers on site – 6 - Workers were installing the long metal panes on roof A, western elevation. See attached photo.							
General Remarks:							
- Roofers need the radon (?) vent to be temporarily removed & reinstalled for completing the metal roof installation on the west elevation. SPA has notified Imperial. - Roofers have designated areas of the roof to work on due to the school is now in session.							
Visitors:							
- None.							
Construction Administrator: <u>Steven June</u>		<u>(Signature)</u>		<u>10/25/2024</u>		<u>(Date)</u>	
Copies To:		<input type="checkbox"/> CA <input type="checkbox"/> Architect <input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners					

PHOTOS (see attached photos);

Roof A – installing metal panels on the western elevation



Roof A – North elevation



Roof A – Radon vent needs to be temporarily disconnected for the installation of the metal panels



Roof A – North elevation looking southeast



Roof D, E & F – Area install to take place after school hours



Roof plan

