



Field Observation Report – LEDYARD SCHOOLS

To Company:	Ledyard Schools Roof Project	Project:	Gales Fales School Juliet Long School 1858 CT-12 06335
Attention:	Kyle Rongey Wayne Donaldson	Project No.:	212247
		Observation Date:	07-26-2024
		Time:	8:00 am
Reported By:	Harshitha Adapala – STV Group	Weather:	Sunny, 80 F
Copies to:	STV Group, Wayne Donaldson	Report No.:	Five

ON-SITE OBSERVATIONS:

- **Gales Ferry School**
 - Site Status: No one was present on-site.
- **Juliet Long School**
 - 90% of the underlayment has been installed on the roof
 - 5 people from Gold seal installing wood: Cutting all wood pieces to the required dimensions.
 - Positioning: Place wood pieces accurately according to the design plans.
 - Three people working around the perimeter of the school





Field Observation Report – LEDYARD SCHOOLS



























