



Field Report No.:										12	
SP&A Project No: 22.331					Report Date: 11-01-2024		Time: 9:30AM				
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335 General Contractor: The Imperial Company, Inc.											
Weather				Site Conditions				Day of Week			
<input type="checkbox"/> Temp. Range: 58°				<input checked="" type="checkbox"/> Clear				<input type="checkbox"/> Dusty			
<input type="checkbox"/> Clear				<input type="checkbox"/> Muddy				<input type="checkbox"/> Windy			
<input type="checkbox"/> Rain				<input type="checkbox"/> Other				<input type="checkbox"/> Monday			
<input type="checkbox"/> Foggy								<input type="checkbox"/> Tuesday			
<input type="checkbox"/> Warm								<input checked="" type="checkbox"/> Friday			
<input checked="" type="checkbox"/> Overcast								<input type="checkbox"/> Wednesday			
<input type="checkbox"/> Snow								<input type="checkbox"/> Saturday			
<input type="checkbox"/> Cold											
<input type="checkbox"/> Hot											
Type of Work Observed Being Performed											
1	<input type="checkbox"/>	Site work	7	<input type="checkbox"/>	General Trades/Drywall	13	<input type="checkbox"/>	Specialties/ Food Service	19	<input type="checkbox"/>	Sprinkler
2	<input type="checkbox"/>	Demolition	8	<input type="checkbox"/>	Windows & Doors	14	<input type="checkbox"/>	Elevators	20	<input checked="" type="checkbox"/>	Finish metal
3	<input type="checkbox"/>	Concrete	9	<input type="checkbox"/>	Roofing	15	<input type="checkbox"/>	Plumbing	21	<input type="checkbox"/>	Iron workers
4	<input type="checkbox"/>	Masonry	10	<input type="checkbox"/>	Flooring	16	<input type="checkbox"/>	HVAC	22	<input type="checkbox"/>	Tester (Tri-state)
5	<input type="checkbox"/>	Steel/Misc. Metals	11	<input type="checkbox"/>	Pool	17	<input type="checkbox"/>	Electrical	23	<input type="checkbox"/>	Audio Vis/Low Volt
6	<input type="checkbox"/>	Carpentry/Casework/ Mill Work	12	<input type="checkbox"/>	Painting/Interior Finishes	18	<input type="checkbox"/>	Temperature Controls/BMS	24	<input type="checkbox"/>	Other:
Work Performed at time of site visit: <ul style="list-style-type: none">- Approximate number of workers on site – 6- installing the panels on the front elevation- Installing the panels on the Gym roof- Installing temp ridges to prevent water from entering under the panels until the finish ridge trim is installed. See attached photo.											
General Remarks: <ul style="list-style-type: none">- While on site Bruce had received the contact information for temporary removal of the radon (?) vent. Using Wayne's electrician.- Panel installation is to continue in select areas as per Wayne's direction.- Crews will be working on Saturdays. Amount of Saturday work is as needed. No work on Sunday.											
Visitors: <ul style="list-style-type: none">- None.											
Construction Administrator: Steven June (Print Name)										11/07/2024 (Date)	
Copies To: <input type="checkbox"/> CA <input type="checkbox"/> Architect <input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners											

PHOTOS (see attached photos);

Roof D & C – Panel installation is in progress looking north



Roof D - Panel installation is in progress looking north



Roof D – Panel installation is in progress looking northeast



Roof A – Panel installation is in progress looking southwest



Roof A – Temp install of the ridge trim



Roof plan

