



Silver Petrucelli + Associates
3190 Whitney Avenue | Hamden CT 06518
311 State Street | New London CT 06320
203 230 9007 silverpetrucelli.com

Field Report

Page 1 of 4

| | | | | | | | | | | | |
|--|--------------------------|--|----|---|-------------------------------|----|--------------------------|--|----|-------------------------------------|--------------------|
| Field Report No.: | | | | | | | | | | 17 | |
| SP&A Project No: 22.331 | | | | | Report Date: 1.03.2025 | | | Time: 9:30AM | | | |
| Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335 | | | | | | | | | | | |
| General Contractor: The Imperial Company, Inc. | | | | | | | | | | | |
| Weather | | | | Site Conditions | | | | Day of Week | | | |
| <input type="checkbox"/> Temp. Range: 32° | | | | <input checked="" type="checkbox"/> Clear | | | | <input type="checkbox"/> Dusty | | | |
| <input checked="" type="checkbox"/> Clear | | | | <input type="checkbox"/> Muddy | | | | <input type="checkbox"/> Windy | | | |
| <input type="checkbox"/> Overcast | | | | <input type="checkbox"/> Other | | | | <input type="checkbox"/> Monday | | | |
| <input type="checkbox"/> Rain | | | | | | | | <input type="checkbox"/> Thursday | | | |
| <input type="checkbox"/> Foggy | | | | | | | | <input type="checkbox"/> Tuesday | | | |
| <input type="checkbox"/> Warm | | | | | | | | <input checked="" type="checkbox"/> Friday | | | |
| <input type="checkbox"/> Snow | | | | | | | | <input type="checkbox"/> Wednesday | | | |
| <input type="checkbox"/> Cold | | | | | | | | <input type="checkbox"/> Saturday | | | |
| <input type="checkbox"/> Hot | | | | | | | | | | | |
| Type of Work Observed Being Performed | | | | | | | | | | | |
| 1 | <input type="checkbox"/> | Site work | 7 | <input type="checkbox"/> | General Trades/Drywall | 13 | <input type="checkbox"/> | Specialties/ Food Service | 19 | <input type="checkbox"/> | Sprinkler |
| 2 | <input type="checkbox"/> | Demolition | 8 | <input type="checkbox"/> | Windows & Doors | 14 | <input type="checkbox"/> | Elevators | 20 | <input checked="" type="checkbox"/> | Finish metal |
| 3 | <input type="checkbox"/> | Concrete | 9 | <input type="checkbox"/> | Roofing | 15 | <input type="checkbox"/> | Plumbing | 21 | <input type="checkbox"/> | Iron workers |
| 4 | <input type="checkbox"/> | Masonry | 10 | <input type="checkbox"/> | Flooring | 16 | <input type="checkbox"/> | HVAC | 22 | <input type="checkbox"/> | Tester (Tri-state) |
| 5 | <input type="checkbox"/> | Steel/Misc. Metals | 11 | <input type="checkbox"/> | Pool | 17 | <input type="checkbox"/> | Electrical | 23 | <input type="checkbox"/> | Audio Vis/Low Volt |
| 6 | <input type="checkbox"/> | Carpentry/Casework/ Mill Work | 12 | <input type="checkbox"/> | Painting/Interior Finishes | 18 | <input type="checkbox"/> | Temperature Controls/BMS | 24 | <input type="checkbox"/> | Other: |
| Work Performed at time of site visit: | | | | | | | | | | | |
| - Approximate number of workers on site – 4 | | | | | | | | | | | |
| - Installing panels on the “tower” of roof A. See attached photo. | | | | | | | | | | | |
| General Remarks: | | | | | | | | | | | |
| - Panels that were installed and have short screws that need to be replaced need to be observed for the correct screw length by Garland & SPA in areas where the underside decking is not visible. | | | | | | | | | | | |
| - Roof A – Gable end of walkway cover needs the lower 8” of the vertical panels (all three sides) removed for investigation of how to secure the new vertical panels to the existing structure and height requirements. | | | | | | | | | | | |
| - At the gable end of the walkway roof, Garland needs to produce a drawing eliminating the current cricket for better flow of the rain water. Currently the water hits vertical end points at both sides of the cricket. See attached photo. | | | | | | | | | | | |
| Visitors: | | | | | | | | | | | |
| - None. | | | | | | | | | | | |
| Construction Administrator: Steven June | | | | | | | | | | 1/9/25 | |
| (Print Name) | | | | | | | | | | (Date) | |
| (Signature) | | | | | | | | | | | |
| Copies To: | | <input type="checkbox"/> CA <input type="checkbox"/> Architect <input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners | | | | | | | | | |

PHOTOS (see attached photos);

Work in progress on the “tower” of roof A



Roof A – Vent needs temp removal to install the new roof panels



Roof A – Discussed vertical panel installation on the gable end



Roof A – In garland's hands to come up with a solution for the cricket due to vertical side walls on both sides of the cricket



Roof plan

