

Field Report No.:		05					
SP&A Project No: 22.331		Report Date: 08-07-2024					
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335		Time: 9:30AM					
General Contractor: The Imperial Company, Inc.							
Weather		Site Conditions					
<input type="checkbox"/> Temp. Range: 64° <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other					
Day of Week							
<input type="checkbox"/> Monday		<input type="checkbox"/> Thursday					
<input type="checkbox"/> Tuesday		<input type="checkbox"/> Friday					
<input checked="" type="checkbox"/> Wednesday		<input type="checkbox"/> Saturday					
Type of Work Observed Being Performed							
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall	13	<input type="checkbox"/> Specialties/ Food Service	19	<input type="checkbox"/> Sprinkler
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors	14	<input type="checkbox"/> Elevators	20	<input type="checkbox"/> Finish metal
3	<input type="checkbox"/> Concrete	9	<input type="checkbox"/> Roofing	15	<input type="checkbox"/> Plumbing	21	<input type="checkbox"/> Iron workers
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring	16	<input type="checkbox"/> HVAC	22	<input type="checkbox"/> Tester (Tri-state)
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool	17	<input type="checkbox"/> Electrical	23	<input type="checkbox"/> Audio Vis/Low Volt
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes	18	<input type="checkbox"/> Temperature Controls/BMS	24	<input type="checkbox"/> Other:
Work Performed at time of site visit:							
- Approximate number of workers on site – 0 (due to rain and the pitch of the roof)							
General Remarks:							
- Tentative date to receive the metal roof panels is August 12 to the 19 th .							
Visitors:							
- None.							
Construction Administrator:		Steven June				8/14/2024	
		(Print Name)		(Signature)		(Date)	
Copies To:	<input type="checkbox"/> CA	<input type="checkbox"/> Architect	<input checked="" type="checkbox"/> Contractor	<input checked="" type="checkbox"/> Owners			

PHOTOS;

Roof D – Valley work



Roof F – Peel & stick has been laid, waiting on roof panels



Roof D – Valley work



Roof D – Valley work



Roof plan

