

Field Report No.:				05	
SP&A Project No: 22.331			Report Date: 08-07-2024		
			Time: 9:30AM		
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335					
General Contractor: The Imperial Company, Inc.					
Weather		Site Conditions		Day of Week	
<input type="checkbox"/> Temp. Range: 64° <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other		<input type="checkbox"/> Monday <input type="checkbox"/> Thursday <input type="checkbox"/> Tuesday <input type="checkbox"/> Friday <input checked="" type="checkbox"/> Wednesday <input type="checkbox"/> Saturday	
Type of Work Observed Being Performed					
1	<input type="checkbox"/>	Site work	7	<input type="checkbox"/>	General Trades/Drywall
2	<input type="checkbox"/>	Demolition	8	<input type="checkbox"/>	Windows & Doors
3	<input type="checkbox"/>	Concrete	9	<input type="checkbox"/>	Roofing
4	<input type="checkbox"/>	Masonry	10	<input type="checkbox"/>	Flooring
5	<input type="checkbox"/>	Steel/Misc. Metals	11	<input type="checkbox"/>	Pool
6	<input type="checkbox"/>	Carpentry/Casework/ Mill Work	12	<input type="checkbox"/>	Painting/Interior Finishes
13	<input type="checkbox"/>	Specialties/ Food Service	14	<input type="checkbox"/>	Elevators
15	<input type="checkbox"/>	Plumbing	16	<input type="checkbox"/>	HVAC
17	<input type="checkbox"/>	Electrical	18	<input type="checkbox"/>	Temperature Controls/BMS
19	<input type="checkbox"/>	Sprinkler	20	<input type="checkbox"/>	Finish metal
21	<input type="checkbox"/>	Iron workers	22	<input type="checkbox"/>	Tester (Tri-state)
23	<input type="checkbox"/>	Audio Vis/Low Volt	24	<input type="checkbox"/>	Other:
Work Performed at time of site visit:					
- Approximate number of workers on site – 0 (due to rain and the pitch of the roof)					
General Remarks:					
- Tentative date to receive the metal roof panels is August 12 to the 19 th .					
Visitors:					
- None.					
Construction Administrator:		Steven June		8/14/2024	
		(Print Name)		(Signature)	
				(Date)	
Copies To:	<input type="checkbox"/> CA	<input type="checkbox"/> Architect	<input checked="" type="checkbox"/> Contractor	<input checked="" type="checkbox"/> Owners	

PHOTOS;

Roof D – Valley work



Roof F – Peel & stick has been laid, waiting on roof panels



Roof D – Valley work



Roof D – Valley work



Roof plan

