



Field Report No.:										14	
SP&A Project No: 22.331					Report Date: 11-22-2024					Time: 9:30AM	
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335											
General Contractor: The Imperial Company, Inc.											
Weather				Site Conditions				Day of Week			
☐ Temp. Range: 53°				☒ Clear				☐ Dusty			
☐ Clear				☐ Muddy				☐ Windy			
☒ Rain				☐ Other							
☐ Foggy								☐ Monday			
☐ Warm								☐ Thursday			
☒ Overcast								☐ Tuesday			
☐ Snow								☒ Friday			
☐ Cold								☐ Wednesday			
☐ Hot								☐ Saturday			
Type of Work Observed Being Performed											
1	☐	Site work	7	☐	General Trades/Drywall	13	☐	Specialties/ Food Service	19	☐	Sprinkler
2	☐	Demolition	8	☐	Windows & Doors	14	☐	Elevators	20	☒	Finish metal
3	☐	Concrete	9	☐	Roofing	15	☐	Plumbing	21	☐	Iron workers
4	☐	Masonry	10	☐	Flooring	16	☐	HVAC	22	☐	Tester (Tri-state)
5	☐	Steel/Misc. Metals	11	☐	Pool	17	☐	Electrical	23	☐	Audio Vis/Low Volt
6	☐	Carpentry/Casework/ Mill Work	12	☐	Painting/Interior Finishes	18	☐	Temperature Controls/BMS	24	☐	Other:
Work Performed at time of site visit:											
- Approximate number of workers on site – 2											
- Installing panels on the north side of roof A, to the left of the main entrance. Working on the ridge area. See attached photo.											
General Remarks:											
- Crew will be working on Saturday (11/23).											
- Work is to continue working east on the north roof A.											
- Imperial still needs to remove the short screws & install new 8" screws in the selected area from 11/11's site meeting.											
- School will be closed next week from Wednesday to Friday (11/27-29)											
Visitors:											
- None.											
Construction Administrator: Steven June 11/22/2024											
(Print Name) (Signature) (Date)											
Copies To:		☐ CA ☐ Architect ☒ Contractor ☒ Owners									

PHOTOS (see attached photos);

Roof A – North elevation work at time of site visit



Roof A – temporary ridge caps



Roof A – Waiting for rake trim



Roof plan

