



Field Observation Report – LEDYARD SCHOOLS

To Company:	Ledyard Schools Roof Project	Project:	Gales Fales School Juliet Long School 1858 CT-12 06335
Attention:	Kyle Rongey Wayne Donaldson	Project No.:	212247
		Observation Date:	08-28-2024
		Time:	8:00 am
Reported By:	Harshitha Adapala – STV Group	Weather:	Sunny, 72 F
Copies to:	STV Group, Wayne Donaldson	Report No.:	Fourteen

ON-SITE OBSERVATIONS:

Gales Ferry School

- No one present on-site

Juliet Long School

- Skylights Activities Conducted: Gene was on-site supervising a team of three workers who were actively engaged in the installation and finalization tasks on the skylights and roofing sections.
- Metal Panel Installation: A team consisting of three metal workers commenced the installation of metal panels.



























