



Field Report No.:		06	
SP&A Project No: 22.331		Report Date: 08-16-2024	Time: 11:00AM
Project: Juliet Long School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335 General Contractor: Gold Seal Roofing, LLC			
Weather		Site Conditions	
<input type="checkbox"/> Temp. Range: 76° <input type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other	
Day of Week			
		<input type="checkbox"/> Monday	<input type="checkbox"/> Thursday
		<input type="checkbox"/> Tuesday	<input checked="" type="checkbox"/> Friday
		<input type="checkbox"/> Wednesday	<input type="checkbox"/> Saturday
Type of Work Observed Being Performed			
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors
3	<input type="checkbox"/> Concrete	9	<input checked="" type="checkbox"/> Roofing
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes
13	<input type="checkbox"/> Specialties/ Food Service	14	<input type="checkbox"/> Elevators
15	<input type="checkbox"/> Plumbing	16	<input type="checkbox"/> HVAC
17	<input type="checkbox"/> Electrical	18	<input type="checkbox"/> Temperature Controls/BMS
19	<input type="checkbox"/> Sprinkler	20	<input checked="" type="checkbox"/> Finish metal
		21	<input type="checkbox"/> Iron workers
		22	<input type="checkbox"/> Tester (Tri-state)
		23	<input type="checkbox"/> Audio Vis/Low Volt
		24	<input type="checkbox"/> Other:
Work Performed at time of site visit:			
- Approximate number of workers on site – 10 - Working on roof A cap sheets. - General cleaning was in progress.			
General Remarks:			
- Project is on schedule. - Under groundwork has been completed for the roof drain connection. See attached photo. - Roof A cap sheets were being installed. All seems will be welded. Laying sheets first. See attached photo. - Roof A is about 85% complete with the cap sheets. See attached photo. - Roof D & E caps sheets are to be installed before the metal panels. - Roof vent sides are too short on roof A, will insert an inner coupling to hold the top vent pipe to the lower. See attached photo.			
Visitors:			
- None.			
Construction Administrator: Steven June		8/22/2024	
<small>(Print Name)</small>		<small>(Signature)</small>	
<small>(Date)</small>		<small>(Date)</small>	
Copies To:	<input type="checkbox"/> CA	<input type="checkbox"/> Architect	<input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners

PHOTOS (see next page);

Under groundwork has been completed for the roof drain connection.



Roof A cap sheets are being installed.



Roof A is about 85% complete with the cap sheets



Roof D & E caps sheets are to be installed before the metal panels



Roof A – Seams need to be welded



Roof A – Roof vent sides are too short will insert an inner coupling to hold the top vent pipe to the lower



Roof plan

