



<b>Field Report No.:</b>		<b>16</b>	
<b>SP&amp;A Project No:</b> 22.331		<b>Report Date:</b> 12-13-2024	<b>Time:</b> 9:30AM
<b>Project:</b> Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335  <b>General Contractor:</b> The Imperial Company, Inc.			
<b>Weather</b>		<b>Site Conditions</b>	
<input type="checkbox"/> Temp. Range: 48° <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other	
<b>Day of Week</b>			
<input type="checkbox"/> Monday <input type="checkbox"/> Thursday <input type="checkbox"/> Tuesday <input checked="" type="checkbox"/> Friday <input type="checkbox"/> Wednesday <input type="checkbox"/> Saturday			
<b>Type of Work Observed Being Performed</b>			
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors
3	<input type="checkbox"/> Concrete	9	<input type="checkbox"/> Roofing
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes
13	<input type="checkbox"/> Specialties/ Food Service	14	<input type="checkbox"/> Elevators
15	<input type="checkbox"/> Plumbing	16	<input type="checkbox"/> HVAC
17	<input type="checkbox"/> Electrical	18	<input type="checkbox"/> Temperature Controls/BMS
19	<input type="checkbox"/> Sprinkler	20	<input checked="" type="checkbox"/> Finish metal
		21	<input type="checkbox"/> Iron workers
		22	<input type="checkbox"/> Tester (Tri-state)
		23	<input type="checkbox"/> Audio Vis/Low Volt
		24	<input type="checkbox"/> Other:
<b>Work Performed at time of site visit:</b>			
- Approximate number of workers on site – 4 - Installing panels between the Gymnasium & the gable with mechanical louvers on roof D. See attached photo.			
<b>General Remarks:</b>			
- Panels that were installed and have short screws need to be replaced need to be observed for the correct screw length by Garland & SPA in areas where the underside decking is not visible. - Tentative schedule handed at last week's site visit is attached. - Discussed during the site visit was how the rake boards meeting with the new roof panels. Imperial to send an RFI. See attached photo. - For record, the following rooms active leaks and most were reviewed during the site visit – <ul style="list-style-type: none"> <li>• Library (see attached photo)</li> <li>• Hallway near gym</li> <li>• 236 x2</li> <li>• 233</li> <li>• 231</li> <li>• 227 (see attached photo)</li> <li>• 226</li> <li>• 218</li> </ul>			
<b>Visitors:</b>			
- None.			
<b>Construction Administrator:</b> Steven June		12/19/2024	
<i>(Print Name)</i>		<i>(Signature)</i>	
<b>Copies To:</b> <input type="checkbox"/> CA <input type="checkbox"/> Architect <input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners			

PHOTOS (see attached photos);

**Library roof leaks**



**Room 227 roof leaks**





**Roof D – Roof D installation tentatively scheduled to continue work 12/21 (see attached tentative schedule)**



**Roof D – In garland's hands to come up with a solution for the rakes butting against the roof panels**





