



Field Observation Report – LEDYARD SCHOOLS

To Company:	Ledyard Schools Roof Project	Project:	Gales Fales School Juliet Long School 1858 CT-12 06335
Attention:	Kyle Rongey Wayne Donaldson	Project No.:	212247
		Observation Date:	08-09-2024
		Time:	8:00 am
Reported By:	Harshitha Adapala – STV Group	Weather:	Rainy, 77 F
Copies to:	STV Group, Wayne Donaldson	Report No.:	Ten

ON-SITE OBSERVATIONS:

- **Gales Ferry School**
 - Site Status: No one was present on-site.
- **Juliet Long School**
 - Four workers are currently installing the gutters around the building.
 - Gold Seal Team: Gene is supervising a team of 2 workers
 - Roof Work: Gene and his team have repaired all the leaks and have moved the KEE-Stone FB 60 thermoplastic in preparation for the upcoming membrane installation on the roof.



















