



Field Observation Report – LEDYARD SCHOOLS

To Company:	Ledyard Schools Roof Project	Project:	Gales Fales School Juliet Long School 1858 CT-12 06335
Attention:	Kyle Rongey Wayne Donaldson	Project No.:	212247
		Observation Date:	08-20-2024
		Time:	8:00 am
Reported By:	Harshitha Adapala – STV Group	Weather:	Sunny, 72 F
Copies to:	STV Group, Wayne Donaldson	Report No.:	Thirteen

ON-SITE OBSERVATIONS:

- **Gales Ferry School**
 - Site Status: No one was present on-site.
- **Juliet Long School**
 - Gutter Installation:
Metal cutting for the gutters is in progress and the installation is expected to be completed by the end of this week.
 - Thermoplastic Cap Installation:
Approximately 95% of the thermoplastic cap installation on the upper roof has been completed.
The seaming process for the thermoplastic cap is currently ongoing.
 - Workforce:
Two workers are focused on cutting metal for gutter installation.
Six workers are engaged in seaming, moving materials, and clearing up trash.
Gene, along with one other worker, is finishing the installation of the thermoplastic cap on the upper roof.







Field Observation Report – LEDYARD SCHOOLS















