



# Progress Report



LEDYARD SD  
4 BLONDER PARK RD  
LEDYARD, CONNECTICUT 06339

FACILITY: Gales Ferry School	ROOF SECTION: ALL	DATE: 06/27/2024
------------------------------	-------------------	------------------

## Map



## Report Data

Report Date	06/27/2024
Title	Week 2
Report Type	Progress Report

Imperial Roofing has completed roughly 50+% of the shingle rip, and they are making great progress. The crew took advantage of the weather on Thursday and Friday and completed the rip and replacement of the low slope roof section. The crew completed the install up to the base sheet and will focus on finishing the shingle rip next week. They plan to have a small crew onsite this Saturday

If you have any questions or concerns, please feel free to contact us - Thank you

Sincerely,

Jeremy Cogdill  
jcogdill@garlandco.com  
(802)598-2974

1



Crew ripping shingles on sloped section facing the baseball field

2



All crew following proper safety precautions- Harnesses, tie offs etc

3



Ice and water layer installed on parking lot side

4



All penetrations tied into ice and water layer using proper sealant

5



EPDM section ripped to metal deck- Crew laying out insulation boards

6



Drain sump built up with insulation



7 Insulation laid out on ripped EPDM section



8 Valley section ripped to deck- Valley reinforced with ice and water layer



9 The crew actively combing the area for nails with the magnet cart



10 Low slope roof section base sheet is completed and drains are temped in



The crew will install the base sheet flashings prior to the cap sheet



The shingle crew ripped the furthest interior section and finished the valley