

Field Report No.:		03	
SP&A Project No: 22.331		Report Date: 07-26-2024	
		Time: 9:30AM	
Project: Gales Ferry School (Name & Location) 1854 CT-12 Gales Ferry, CT 06335			
General Contractor: Imperial			
Weather		Site Conditions	
<input type="checkbox"/> Temp. Range: 81° <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other	
Day of Week			
		<input type="checkbox"/> Monday <input type="checkbox"/> Thursday <input type="checkbox"/> Tuesday <input checked="" type="checkbox"/> Friday <input type="checkbox"/> Wednesday <input type="checkbox"/> Saturday	
Type of Work Observed Being Performed			
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors
3	<input type="checkbox"/> Concrete	9	<input type="checkbox"/> Roofing
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes
13	<input type="checkbox"/> Specialties/ Food Service	14	<input type="checkbox"/> Elevators
15	<input type="checkbox"/> Plumbing	16	<input type="checkbox"/> HVAC
17	<input type="checkbox"/> Electrical	18	<input type="checkbox"/> Temperature Controls/BMS
19	<input type="checkbox"/> Sprinkler	20	<input type="checkbox"/> Finish metal
21	<input type="checkbox"/> Iron workers	22	<input type="checkbox"/> Tester (Tri-state)
23	<input type="checkbox"/> Audio Vis/Low Volt	24	<input type="checkbox"/> Other:
Work Performed at time of site visit:			
- Approximate number of workers on site – 0 - No workers on site. Waiting on metal roof material. - Walked the site with the town rep (C.O.W).			
General Remarks:			
- No progress has been made since the last site visit due to metal roof delivery. - Metal roofing material is tentatively scheduled for end of summer delivery. - Valley metal is to be installed in the month of August. No need to wait for the metal roof panels.			
Visitors:			
- None.			
Construction Administrator: Steven June		7/31/2024	
<small>(Print Name)</small>		<small>(Signature)</small>	
		<small>(Date)</small>	
Copies To:	<input type="checkbox"/> CA	<input type="checkbox"/> Architect	<input checked="" type="checkbox"/> Contractor <input checked="" type="checkbox"/> Owners

PHOTOS (all but one photo was taken from ground level due to no access onto the roof);

Overall view



Overall view



Overall view



Overall view



Overall view



Overall view



Roof plan

