



# Field Observation Report – LEDYARD SCHOOLS

---

<b>To Company:</b>	Ledyard Schools Roof Project	<b>Project:</b>	Gales Fales School Juliet Long School 1858 CT-12 06335
<b>Attention:</b>	Kyle Rongey Wayne Donaldson	<b>Project No.:</b>	212247
		<b>Observation Date:</b>	08-30-2024
		<b>Time:</b>	8:00 am
<b>Reported By:</b>	Harshitha Adapala – STV Group	<b>Weather:</b>	Sunny, 76 F
<b>Copies to:</b>	STV Group, Wayne Donaldson	<b>Report No.:</b>	Fourteen

---

## ON-SITE OBSERVATIONS:

### Gales Ferry School

- New leaks observed in the hallway, and no one present on the site.

### Juliet Long School

- Skylights Activities Conducted: Gene was on-site supervising a team of four workers who were actively engaged in the installation and finalization tasks on the skylights and roofing sections.
- Metal Panel Installation: A team consisting of three metal workers commenced the installation of metal panels on the upper roof and will be finishing all the work by following week.









































