



Progress Report



LEDYARD SD
4 BLONDER PARK RD
LEDYARD, CONNECTICUT 06339

| | | |
|-------------------------------------|--------------------------|-------------------------|
| FACILITY: Gales Ferry School | ROOF SECTION: ALL | DATE: 12/13/2024 |
|-------------------------------------|--------------------------|-------------------------|

Report Data

| | |
|--------------------|-----------------|
| Report Date | 12/13/2024 |
| Title | 12/12/24 |
| Report Type | Progress Report |

Work continued on the playground side of the school this week, but was hindered by multiple bad weather days.

Leaks were reported on Tuesday and Thursday- Imperial has been made aware.

The crew plans to be back onsite Saturday to continue install on the areas located above classrooms.

Sincerely,

Brendon Johnson

bjohnson@garlandco.com

(860)227-7946

Jeremy Cogdill

jcogdill@garlandco.com

(802)598-2974

1



Walkway roof completed- 12/7/24

2



Panels installed up to second dormer on Saturday, 12/7/24

3



Overview of clip spacing on panels installed on 12/7/24

4



Overview- Panels installed Saturday, 12/7/24

5



Panels observed penetrating roof deck-
12/7/24

6



Crew installing panels behind copula-
12/9/24



Crew installing panels behind copula-
12/9/24



Overview- Panels installed behind copula-
12/9/24



9

Fasteners observed penetrating roof deck-
12/9/24



10

Overview- Panels installed 12/9/24



11

Overview- Panels installed 12/11/24



12

Overview- Clip spacing 12/11/24

13



Crew installing panels near Gym- 12/13/24

14



Panel field cut to match masonry bump out and installed- 12/13/24



Panels installed 12/13/24



Panels installed 12/13/24



Panels installed in valley area- 12/14/24



Overview- Clip spacing in valley area- 12/14/24



Fasteners observed penetrating deck-
12/14/24



Fasteners observed penetrating deck-
12/14/24

21

Overview- 12/14/24



22

Overview- 12/14/24

