



<b>Field Report No.:</b>		<b>18</b>					
<b>SP&amp;A Project No:</b> <u>22.331</u>		<b>Report Date:</b> <u>1.10.2025</u>	<b>Time:</b> <u>9:30AM</u>				
<b>Project:</b> <b>Gales Ferry School</b> (Name & Location) <b>1854 CT-12</b> <b>Gales Ferry, CT 06335</b>							
<b>General Contractor:</b> <b>The Imperial Company, Inc.</b>							
<b>Weather</b>		<b>Site Conditions</b>					
<input type="checkbox"/> Temp. Range: <u>38°</u> <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Rain <input type="checkbox"/> Foggy <input type="checkbox"/> Warm <input type="checkbox"/> Overcast <input type="checkbox"/> Snow <input type="checkbox"/> Cold <input type="checkbox"/> Hot		<input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Muddy <input type="checkbox"/> Windy <input type="checkbox"/> Other					
<b>Day of Week</b>							
<input type="checkbox"/> Monday		<input type="checkbox"/> Thursday					
<input type="checkbox"/> Tuesday		<input checked="" type="checkbox"/> Friday					
<input type="checkbox"/> Wednesday		<input type="checkbox"/> Saturday					
<b>Type of Work Observed Being Performed</b>							
1	<input type="checkbox"/> Site work	7	<input type="checkbox"/> General Trades/Drywall	13	<input type="checkbox"/> Specialties/ Food Service	19	<input type="checkbox"/> Sprinkler
2	<input type="checkbox"/> Demolition	8	<input type="checkbox"/> Windows & Doors	14	<input type="checkbox"/> Elevators	20	<input checked="" type="checkbox"/> Finish metal
3	<input type="checkbox"/> Concrete	9	<input type="checkbox"/> Roofing	15	<input type="checkbox"/> Plumbing	21	<input type="checkbox"/> Iron workers
4	<input type="checkbox"/> Masonry	10	<input type="checkbox"/> Flooring	16	<input type="checkbox"/> HVAC	22	<input type="checkbox"/> Tester (Tri-state)
5	<input type="checkbox"/> Steel/Misc. Metals	11	<input type="checkbox"/> Pool	17	<input type="checkbox"/> Electrical	23	<input type="checkbox"/> Audio Vis/Low Volt
6	<input type="checkbox"/> Carpentry/Casework/ Mill Work	12	<input type="checkbox"/> Painting/Interior Finishes	18	<input type="checkbox"/> Temperature Controls/BMS	24	<input type="checkbox"/> Other:
<b>Work Performed at time of site visit:</b>							
- Approximate number of workers on site – 4 - Installing trim work on the “tower” of roof A. See attached photo.							
<b>General Remarks:</b>							
- Panels that were installed and have short screws that need to be replaced need to be observed for the correct screw length by Garland & SPA in areas where the underside decking is not visible. - Roof A – Gable end of walkway cover needs the lower 8” of the vertical panels (all three sides) removed for investigation of how to secure the new vertical panels to the existing structure and height requirements. Imperial to remove material for exploration. - At the gable end of the walkway roof, Garland needs to produce a drawing eliminating the current cricket for better flow of the rainwater. Currently the water hits vertical end points at both sides of the cricket. - Garland needs to produce a design for where the rake boards meet with the roof at one of the gable roofs. See attached photo. - Garland needs to produce a design for the rakes where there is not enough structure to support the vertical clip. See attached snippet.							
<b>Visitors:</b>							
- None.							
<b>Construction Administrator:</b> <u>Steven June</u>						<u>1/16/25</u>	
<small>(Print Name)</small>						<small>(Signature)</small>	
<small>(Date)</small>							
<b>Copies To:</b>	<input type="checkbox"/> CA	<input type="checkbox"/> Architect	<input checked="" type="checkbox"/> Contractor	<input checked="" type="checkbox"/> Owners			

PHOTOS (see attached photos);

Trim work in progress on the “tower” of roof A



Roof E – Additional peel & stick to be applied week of 1/13-17 on the triangular roof.





**Area for storage of the workdays material.**



**Roof A – Panels to be completed the week of 1/13 -17**






Roof A – In Garland’s hands to come up with a solution for the rake connections to the roof on both sides



Garland needs to produce a design for the rakes on the entire job where there is not enough structure to support the new vertical clip



**Roof plan**

