



Progress Report



LEDYARD SD
4 BLONDER PARK RD
LEDYARD, CONNECTICUT 06339

FACILITY: Gales Ferry School	ROOF SECTION: ALL	DATE: 10/04/2024
-------------------------------------	--------------------------	-------------------------

Report Data

Report Date	10/04/2024
Title	Week 2
Report Type	Progress Report

The metal crew from Imperial Roofing was back onsite this week, and they have made good progress around the back of the school.

Proper clip spacing continues to be followed, and installed panels are coming out great with no oil canning visible. Hip details have yet to be completed, but will be addressed next week.

If you have any other questions or concerns, please feel free to reach out- Thank you.

Sincerely,

Brendon Johnson

bjohnson@garlandco.com

(860)227-7946

Jeremy Cogdill

jcogdill@garlandco.com

(802)598-2974

1

Progress Overview



2

Progress Overview



3

Progress Overview



4

Progress Overview



5

Overview- 10/4



6

Panels cut on site to accommodate for pipe vent- Proper clip spacing per zone





Overview- Ridge



Ground level overview