

Attendees:
Ed Lynch
Mo Duarte
Steve Dietrich
Kelsey Odell
Kate Blacker
Joe Allyn
Mike Weber

AGENDA

- Ledyard’s Status & Plans moving forward
- Letters that need to be sent out
 - o Customer Material (billing associated)
 - o Communication with Sampling Sites, as well as Schools & Daycares (Tier 1 Sample Sites) (billing associated) (Ballpark of 120 locations)
 - Roughly 40 Ledyard Approved Sites, 20 Gales Ferry, that need inspections + Need to add schools and daycares
 - Looking for: Need to fill out required columns (AE-AP) on CT DPH Spreadsheet, need to inspect for any whole house filters
 - This bit is REQUIRED for our lab/testing needs.
 - o Price of Inspections are beyond the typical Lab fees
 - o CET’s costs are not currently recaptured.

Columns Include:

BUILDING TYPE	# OF SERVICE CONNECTIONS SERVED BY SERVICE LINE?	POINT-OF-ENTRY OR POINT-OF-USE TREATMENT PRESENT?	BUILDING PLUMBING MATERIAL 1	BUILDING PLUMBING MATERIAL 2	BUILDING PLUMBING MATERIAL INSTALLED DATE	BUILDING PLUMBING VERIFICATION DATE	BUILDING PLUMBING VERIFICATION SOURCE	CURRENT LCR SAMPLING SITE?	LCRR SAMPLE SITE	LCRR SAMPLE SITE TIER LEVEL	LCRR SAMPLING POINT ID
---------------	--	---	------------------------------	------------------------------	---	-------------------------------------	---------------------------------------	----------------------------	------------------	-----------------------------	------------------------

DISCUSSION

- Ledyard Timeline:
- Meeting next week (week of 10/27/25) to approve Engineering Firm for Ledyard’s system inventory / planning
 - o From here Sate will need to approve & work on Grant funding
 - Timeline not conducive to Lab needs at GU – GU will perform inspections for the above-described work
 - Advised on Predictive modeling – and how it was not a good option for GU specifically – this may also be true for Ledyard
 - Explained that 538 Potholes can realistically take 10-12 months (assumed 179 workdays, with 3 excavations a day)
 - Additionally, if 3 points of verification are required, 538 basement inspections could be required
 - Explained 2027 Deadline for complete inventory

- Explained what happens if 2027 Deadline is not met (required to complete unknown, suspected Lead & GRR, potholes over 6–7-year period from 2027-2033/20234 with additional sampling requirements a high possibility. Advised to check with Arcadis on these implications.
- There is a possibility that another 10% of your KNOWN materials will be required for potholing post 2027 deadline ~300 Additional potholes.

ACTION: KRO send LCRR timeline requirements graphic

ACTION: Send estimate for above-described work / inspections

ACTION: Get pricing from Tina on Mailers cost for Ledyard

Other Topics:

- NOV – Steve Dietch updates Ed on NOV that he is still waiting on
- 8 Smith Pond – Kate & Mo cover leak that is post-curb box but pre-meter -> advice /decision on how to move forward. Length of an estimated ~ 100ft, losing roughly 7,000-gallons a day
 - Ed would like an estimate for fixing the leak, Mo advises we will also have to hire a plumber for the internal piece
 - Would like to fix it & put a Meter box in

ACTION: Need Estimate for fixing 8 Smith Pond