Attendees: Ed Lynch Mo Duarte Steve Dietrich Kelsey Odell Kate Blacker Joe Allyn Mike Weber

AGENDA

- Ledyard's Status & Plans moving forward
- Letters that need to be sent out
 - Customer Material (billing associated)
 - o Communication with Sampling Sites, as well as Schools & Daycares (Tier 1 Sample Sites) (billing associated) (Ballpark of 120 locations)
 - Roughly 40 Ledyard Approved Sites, 20 Gales Ferry, that need inspections + Need to add schools and daycares
 - Looking for: Need to fill out required columns (AE-AP) on CT DPH Spreadsheet, need to inspect for any whole house filters
 - This bit is REQUIRED for our lab/testing needs.
 - o Price of Inspections are beyond the typical Lab fees
 - o CET's costs are not currently recaptured.

Columns Include:

BUILDING TYPE	CONNECTIONS SERVED BY SERVICE LINE?	ENTRY OR
		POINT-OF-USE
		TREATMENT
	SERVICE LINE!	PRESENT?

OF SERVICE

POINT-OF-

BUILDING BUILDING PLUMBING PLUMBING MATERIAL MATERIAL

BUILDING **PLUMBING** MATERIAL INSTALLED DATE

BUILDING BUILDING **PLUMBING PLUMBING VERIFICATION VERIFICATION** DATE **SOURCE**

CURRENT LCR SAMPLING SITE?

LCRR LCRR SAMPLE SAMPLE SITE SAMPLING SITE TIER LEVEL

LCRR

POINT ID

DISCUSSION

Ledyard Timeline:

- Meeting next week (week of 10/27/25) to approve Engineering Firm for Ledyard's system inventory / planning
 - o From here Sate will need to approve & work on Grant funding
- Timeline not conducive to Lab needs at GU GU will perform inspections for the above-described work
- Advised on Predictive modeling and how it was not a good option for GU specifically this may also be true for Ledyard
- Explained that 538 Potholes can realistically take 10-12 months (assumed 179 workdays, with 3 excavations a day)
- Additionally, if 3 points of verification are required, 538 basement inspections could be required
- Explained 2027 Deadline for complete inventory

- Explained what happens if 2027 Deadline is not met (required to complete unknown, suspected Lead & GRR, potholes over 6–7-year period from 2027-2033/20234 with additional sampling requirements a high possibility. Advised to check with Arcadis on these implications.
- There is a possibility that another 10% of your KNOWN materials will be required for potholing post 2027 deadline ~300 Additional potholes.

ACTION: KRO send LCRR timeline requirements graphic ACTION: Send estimate for above-described work / inspections ACTION: Get pricing from Tina on Mailers cost for Ledyard

Other Topics:

- NOV Steve Dietch updates Ed on NOV that he is still waiting on
- 8 Smith Pond Kate & Mo cover leak that is post-curb box but pre-meter -> advice /decision on how to move forward. Length of an estimated ~ 100ft, losing roughly 7,000-gallons a day
 - o Ed would like an estimate for fixing the leak, Mo advises we will also have to hire a plumber for the internal piece
 - Would like to fix it & put a Meter box in

ACTION: Need Estimate for fixing 8 Smith Pond